

Tree Survey, Arboricultural Impact Assessment Preliminary Arboricultural Method Statement & Tree Protection Plan In Accordance with BS 5837:2012

Proj. No 10490	Land at Humber Doucy Lane, Ipswich, IP4 3QG			
Client:		Hopkins Homes		
Date of Report:		29/02/2024	Revision:	А

Tree Survey, Arboricultural Impact Assessment, Preliminary Arboricultural Method Statement & Tree Protection Plan – In Accordance with BS 5837:2012

Summary

The purpose of this report is to provide an outline assessment of the arboricultural implications created by the formation of the proposed site access points. In accordance with the feasibility and planning sections of BS5837:2012 *"Trees in relation to design, demolition and construction – Recommendations"*, trees deemed to be within the influencing distance of the projected construction have been evaluated for quality, longevity, and initial maintenance requirements. Where trees do not have to be removed for health and safety reasons, a detailed and objective assessment has been made of the consequences of the intended layout.

In this circumstance it is intended to construct new dwellings, including highways and allied linkages, drainage, and public open space. This report considers the proposed access points serving the development parcels and off-site linkages. As a result, sixty-five individual trees, twenty-six groups of trees, fourteen areas of trees and seventeen hedges were inspected. The arboricultural related implications of the proposal are as follows:

1 It is necessary to fell a portion of two areas of trees and a portion of six hedgerows to achieve the proposed site accesses and associated visibility splays.



Contact Details

Client – Hopkins Homes			
Address Melton Park House Melton Park Woodbridge Suffolk IP12 1TJ	Contact Christopher Smith	Tel: E-mail:	

Local Planning Authority – Ipswich Borough Council			
Address Grafton House 15-17 Russell Road Ipswich Suffolk IP1 2DE	Trees Officer Dean Welham	Tel: E-mail:	

Arboricultural Consultant – Hayden's Arboricultural Consultants Limited			
Address 5 Moseley's Farm Business Centre Fornham All Saints Bury St Edmunds Suffolk IP28 6JY	Report Author: Alex Garnham	Tel: E-mail:	



Contents

- 1.0 Introduction
- 2.0 The Site
- 3.0 Tree Survey
- 4.0 Arboricultural Impact Assessment
- 5.0 Design Advice, Preliminary Arboricultural Method Statement & Tree Protection Plan
- 6.0 **Recommendations**
- 7.0 Limitations & Qualifications
- 8.0 References
- 9.0 Appendices



1.0 Introduction

1.1 Terms of Reference

- 1.1.1 Hayden's Arboricultural Consultants Limited has been commissioned by Hopkins Homes to prepare a Tree Survey, Arboricultural Impact Assessment, Preliminary Arboricultural Method Statement and Preliminary Tree Protection Plan for the existing trees at Land at Humber Doucy Lane, Ipswich, IP4 3QG.
- 1.1.2 The site survey was carried out on 20/09/2023. The relevant qualitative tree data was recorded in order to assess the condition of the existing trees, their constraints upon the prospective development and the necessary protection and construction specifications required to allow their retention as a sustainable and integral part of the completed development.
- 1.1.3 Information is given on condition, age, size, and indicative positioning of all the trees, both on and affecting the site. This accords with the BS 5837:2012 *Trees in relation to design, demolition, and construction Recommendations.*

1.2 Scope of Works

- 1.2.1 The survey of the trees and any other factors are of a preliminary nature. The trees were inspected on the basis of the Visual Tree Assessment (VTA) method as developed by Mattheck and Breloer (1994). The trees were inspected from ground level with no climbing inspections undertaken. It is not always possible to access every tree and as such some measurements may have to be estimated. Trees with estimated measurements are highlighted in the schedule of trees. No samples have been removed from the site for analysis. The survey does not cover the arrangements that may be required in connection with the removal of existing underground services.
- 1.2.2 Whilst this is an arboricultural report, comments relating to non arboricultural matters are given, such as built structures and soil data. Any opinion thus expressed should be viewed as provisional and confirmation from an appropriately qualified professional sought. Such points are clearly identified within the body of the report.
- 1.2.3 An intrinsic part of tree inspection in relation to development is the assessment of risk associated with trees in close proximity to persons and property. Most human activities involve a degree of risk with such risks being commonly accepted, if the associated benefits are perceived to be commensurate. In general, the risk relating to trees tends to increase with the age of the trees concerned, as do the benefits. It will be deemed to be accepted by the client that the formulation of the recommendations for all tree management will be guided by the cost-benefit analysis (in terms of amenity), of the tree work.
- 1.2.4 Where the trees inspected stand within woodland, the frequency with which these trees/woodlands are accessed, or will be accessed, must be considered as an integral part of the recommendations given for the future management of these trees/woodlands. Priority will be given to those trees near existing and proposed footpaths, public highways and the site boundaries where it is assumed that the presence of persons and property will be more frequent and therefore of a potentially higher risk. Many of the trees surveyed within the woodland areas present little or no risk (barring exceptional circumstances) to site users and could therefore be left unmanaged. The decision regarding the frequency of use of these areas within the site, and the management decisions taken based on this frequency, must ultimately be the responsibility of the client.



1.3 **Documentation**

- 1.3.1 The following documentation was provided prior to the commencement of the production of this report;
 - Email of instruction.
 - Definition of site boundary.
 - Description of requirements/deadlines.
 - Topographical survey (drawing no. 48433NOLS).
 - Proposed site layouts
 - RSK drawing no. 890695-RSK-ZZ-XX-DR-C-0001-P01.
 - PRP drawing no. HDL-PRP-XX-XX-DR-A-08203 Rev P02.
 - PRP drawing no. HDL-PRP-XX-XX-DR-A-08205 Rev P03.
 - PRP drawing no. HDL-PRP-XX-XX-DR-A-08206 Rev P02.

2.0 The Site

2.1 **Overview**

2.1.1 The site is three parcels of land off Humber Doucy Lane and Tuddenham Road, Ipswich. The sites are agricultural in nature, flanked by trees, hedgerows, and vegetation. The site is further bounded by Seven Cottages Lane and Tuddenham Lane.

2.2 **Soils**

- 2.2.1 The soils type commonly associated with this site are slightly acidic loams and clays with impeded drainage. They are of moderate to high fertility and support a wide range of pasture and woodland type habitats. This soil type constitutes approximately 10.6% the total English land mass.
- 2.2.2 The data given was obtained from a desk top study which provides indications of likely soil types. This information is not comprehensive and therefore any decisions taken with regards the management, usage or construction on site should be based on a detailed soil analysis.
- 2.2.3 Further to item 2.2.2, this report provides no information on soil shrinkability. It may be necessary for practitioners in other disciplines (e.g. engineers considering foundation design) to obtain this data as required.



2.3 Statutory Tree Protection

2.3.1 Tree Preservation Order(s)

The local planning authority Ipswich Borough Council have deemed it appropriate to provide statutory protection to trees on and/or neighbouring this site through the serving of Tree Preservation Orders (TPO), Ref no 19/00006/TPO, 15/00003/TPO. The effect of this on the owners, managers or any persons wishing to undertake work on preserved trees is to require them to obtain written permission from Ipswich Borough Council prior to actioning any surgery or felling etc. The purpose of this process is to try to ensure that the works are appropriate, proportionate, and in keeping with the long-term aims of the TPO (as expressed in the original TPO statement) but, given that trees are living organisms, and the locality within which they are set is liable to change, it is often the case that local planning authority decisions relating to TPO applications require regular review to reflect the current situation rather than the historical perspective of the original date of protection.

There are certain circumstances where written permission from the local planning authority may not be necessary before undertaking works. These include;

- Making a tree safe if it is an imminent threat to people or property.
- Removing dead wood, or a dead tree.

Owners, managers or any persons wishing to undertake work as an exemption to the written permission process **are required** to provide the local planning authority with 5 days' notice prior to attending to a tree which they deem as being dead or dangerous; unless such works are required in an emergency. It is the tree owner's responsibility to provide proof that the tree was indeed dead or dangerous should this exception be challenged; hence, it is advisable always to request an inspection by the Local Planning Authority prior to carrying out such operations. Furthermore, and even in the event of an emergency situation, there is still a duty to notify the local planning authority that work has been completed including supplying an explanation of the necessity. Failure to comply with the requirements of TPO legislation can lead to a maximum fine of up to £20,000 per tree in the Magistrates Court. Fines in the Crown Court are unlimited.

This information was sourced using the Local Planning Authority's Online Mapping System (as instructed by them) and to our best knowledge was current and accurate at the time the information was accessed. We would advise it prudent that before any tree work commences, this is checked directly with the Local Planning Authority to confirm that their online mapping system is definitive.



2.3.2 Felling Licence

All trees within the United Kingdom are protected under the Forestry Acts. In general, anyone felling more than 5 cubic metres of timber in any calendar quarter requires a Felling Licence from the Forestry Commission. There are exemptions however and these are as follows:-

A Felling Licence is not required in the following instances:

- To fell trees in a garden, an orchard, a churchyard, or a designated open space (Commons Act 1899).
- To carry out surgery operations such as pruning, reduction, dead wooding or pollarding.
- To fell less than 5 cubic metres in a calendar quarter. (Please note that not more than 2 cubic metres in a calendar quarter may be sold).
- To fell trees that are 8 centimetres or less in diameter when measured 1.3 metres from the ground. Trees removed for thinning may have a diameter of up to 10 centimetres and trees managed under a coppice regime may have a diameter of up to 15 centimetres.
- To fell trees previously approved for removal under a Dedication Scheme, or where Detailed Planning Permission has been granted.

Substantial fines exist for not complying with the requirements of a Felling Licence.

2.3.3 Hedgerow Regulations and Inclosure Act

Certain hedgerows within the United Kingdom are protected under The Hedgerow Regulations 1997. The regulations apply to any hedgerow growing in, or adjacent to, any common land, protected land (local nature reserves and SSSIs), or land used for agriculture, forestry or the breeding or keeping of horses, ponies or donkeys, if it: (a) has a continuous length of, or exceeding 20m; or (b) it has a continuous length of less than 20m and, at each end, meets another hedgerow. The regulations do not apply to hedgerows within the curtilage of, or marking a boundary of the curtilage of, a dwelling house.

Anybody wishing to remove or destroy a hedge must apply to their Local Planning Authority (LPA) for consent. Substantial fines exist for not complying with the requirements The Hedgerow Regulations.

Older hedges could be protected by old Inclosure Acts. These Acts may require that hedges are retained and managed in perpetuity.

It is recommended professional legal advice be sought before removing hedgerows to determine whether the hedgerow might be protected by the Inclosure Act. Details of the Inclosures Act are held by the Local Records Office.



3.0 Tree Survey

- 3.1 As part of this survey a total of sixty-five individual trees, twenty-six groups of trees, fourteen areas of trees and seventeen hedges have been identified. These have been numbered T001 T065, G001 G026, A001 A014 and H001 H017 respectively.
- 3.2 A topographical survey was provided which showed the position of the trees on site. It should be noted however that topographical surveys are not always comprehensive and sometimes it is considered appropriate to record details of trees and landscape features omitted from or beyond the scope of the plan. If this circumstance occurs, the location of the individual tree or landscape feature is estimated. The position of each tree is shown on the attached drawing no. 10490-D-A-AIA.
- 3.3 In order to provide a systematic, consistent, and transparent evaluation of the trees included within this survey, they have been assessed and categorised in accordance with the method detailed in item 4.3 of *BS* 5837:2012 "Trees in *Relation to Design, Demolition and Construction Recommendations*". For further information, please see the attached Explanatory Notes.
- 3.4 The detailed assessment of each tree and its work requirements with priorities are listed in the attached Schedule of Trees.
- 3.5 Several items would benefit from tree surgery or additional investigation, be it for health and safety, cultural, aesthetic, or structural reasons as detailed in the attached Schedule of Trees. Including the trees recommended for felling, the items requiring the **most urgent** intervention are as follows:

As soon as possible:

A002	Inform landowner of the Acute Oak Decline and suggest felling of infected trees as a matter of urgency.
T014	Cut to leave a monolith/habitat pole.
T065	Undertake decay analysis (Picus Tomograph/Resi Micro-drill).

Within six months:

G004	Remove major deadwood.	
T011	Cut to leave a monolith/habitat pole.	
T018	Undertake aerial inspection. Undertake decay analysis (Picus Tomograph/Resi Micro-drill).	
T035	Monolith to 5 metres to retain as an ecological feature.	

3.6 Over and above the general and prudent recommendation that all trees are inspected on an annual basis, the following items have been identified as requiring enhanced monitoring to assess any changes in faults and weaknesses etc as detailed in the Schedule of Trees:

G004	Monitor annually (poor vitality and retrenchment).
T019	Monitor annually (shoot tip dieback).
T023	Monitor annually (shoot tip dieback).



3.7 In accordance with item 4.2.4 (c) of BS 5837:2012, the items inspected and detailed within this report have been selected for inclusion due to the likely influence of any proposed development on the trees, rather than strictly adhering to the curtilage of the site. However, it must be understood that there may be trees beyond the site and not included in this survey which may exert an influence on the development. Where works for cultural, health and safety, quality of life, or development purposes have been recommended on trees outside the ownership of the site, these can only progress with the agreement of the owner, except where it involves portions of the trees overhanging the boundary.

4.0 Arboricultural Impact Assessment

4.1 The Proposal

4.1.1 The proposal is to construct new dwellings, including highways and allied linkages, drainage, and public open space. This report considers the proposed access points serving the development parcels and off-site linkages within the curtilage of the site. The development parcels are inbound of the trees and hedges to be retained, which are located at the perimeter of the site owing to the agricultural nature of the land. This is demonstrated in the Land Use parameter plan, appended to this report. Once detailed site plans are available, a further Arboricultural Impact Assessment will be required.

4.2 Access

4.2.1 Site access is unencumbered by the Root Protection Areas (RPA) of any trees to be retained. Therefore, and from a purely arboricultural perspective, it will not be necessary to install a proprietary temporary load bearing road to protect tree roots.

4.3. **Demolition**

4.3.1 It is understood that there is no demolition associated with this proposal.

4.4 **Construction**

4.4.1 The location of the access road and allied linkages is indicative and therefore specific construction details where there may be conflict with RPA of retained trees are yet to be determined. A summary of trees directly affected based on the parameter plans are listed at item 4.11 below.

4.5 Implications of Sloping Ground

4.5.1 The arboricultural implications of the proposed accesses assume that level changes will not occur within the RPA of trees that are shown to be retained. If level changes cannot be excluded from the calculated RPA of retained trees, a reappraisal of the arboricultural implications will be required.

4.6 **Requirement for Tree Barrier Fencing**

4.6.1 Prior to the commencement of construction, it will be necessary to complete an Arboricultural Impact Assessment & Tree Protection plan, based upon detailed site plans. Full details of fencing will be supplied by Hayden's Arboricultural Consultants in the detailed Arboricultural Impact Assessment, Method Statement & Tree Protection Plan.



4.7 **Compound**

4.7.1 The site provides adequate internal space to locate a construction compound outside the RPA of any trees and landscape features that are to be retained.

4.8 Phasing

4.8.1 The proposal involves the integration of several complex aspects that affect tree protection (e.g. – but not exclusively – access, movement of materials and the installation of services). For this reason, the project must be carefully phased to ensure the highest level of protection for retained trees. As part of the detailed Arboricultural Method Statement & Tree Protection Plan, Hayden's Arboricultural Consultants will produce an in-depth phasing recommendation to cover the major operations on site as they affect retained trees.

4.9 Monitoring

4.9.1 In accordance with item 6.3 of BS 5837:2012, the site and associated development should be monitored regularly by a competent Arboriculturalist to ensure that the arboricultural aspects of the planning permission are complied with. As part of the detailed Arboricultural Method Statement & Tree Protection Plan, Hayden's Arboricultural Consultants will produce an extensive auditable monitoring schedule to assess the progress of key site events/activities.

4.10 Tree Surgery to Facilitate Proposed Development

- 4.10.1 Access Facilitation Pruning (AFP) is likely to be required for retained trees when the access routes are finalised. When these have been determined, Hayden's Arboricultural Consultants will supply a full specification in the detailed Arboricultural Method Statement & Tree Protection Plan.
- 4.10.2 Other works to retained trees (not relating to development) are listed on the attached Schedule of Works Irrespective of Development.



4.11 Landscape Implications

4.11.1 The items listed in the table below require felling to install the new vehicle, pedestrian and cycle accesses to the development parcels: -

Feature No	Reason for Removal	BS Category*	Visual Amenity Assessment*
A004 (portion)	Formation of new pedestrian link to Seven Cottages Lane.	В	Moderate
A010 (portion)	Formation of new pedestrian link to Tuddenham Lane.	В	Moderate
H006 (portion)	Formation of new access off Tuddenham Road, including associated visibility splay.	В	High
H008 (portion)	Formation of new cycle/pedestrian access off Humber Doucy Lane, including a crossing point.	В	Moderate
H009 (portion)	Formation of new access off Humber Doucy Lane, including associated visibility splay.	В	Moderate
H010 (portion)	Formation of new cycle/pedestrian access off Humber Doucy Lane.	С	Moderate
H012 (portion)	Formation of new pedestrian link to Seven Cottages Lane.	С	Moderate
H017 (portion)	Formation of one new access off Humber Doucy Lane, including associated visibility splay, and one cycle/footpath access, including a crossing point.	В	High

* Please see definitions in the Explanatory Notes attached to this report.

4.12 Post Development Implications

- 4.12.1 Due to the dynamic nature of trees and their interaction with the environment, their health and structural integrity is liable to change over time. Because of this it is recommended that all trees on or adjacent to the site be inspected on an annual basis.
- 4.12.2 As stated in BS 5837:2012, regular maintenance of newly planted trees is of particular importance for at least three years during the critical post-planting period and might, where required by site conditions, planning requirements or legal agreement, be necessary for five years or more. Therefore, the designer of the new landscaping should, in conjunction with the landscape design proposals, prepare a detailed maintenance schedule covering this period, and appropriate arrangements made for its implementation.



5.0 Design Advice, Preliminary Arboricultural Method Statement & Tree Protection Plan

5.1 Securing of Tree Structure and Root Protection Areas (RPA)

- 5.1.1 The trees to be retained will be protected using stout barrier fencing erected in the positions indicated on the attached Preliminary Arboricultural Impact Assessment & Tree Protection drawing no. 10490-D-A-AIA. This fencing will be in accordance with the requirements of BS 5837:2012 including any necessary ground protection.
- 5.1.2 All fencing provided for the safeguarding of trees will be erected prior to any demolition or development commencing on the site, therefore ensuring the maximum protection. This fencing, which must have all weather notices attached stating "Construction Exclusion Zone No Access" will be regarded as sacrosanct and, once erected, will not be removed, or altered without the prior consent of the Local Planning Authority.
- 5.1.3 Where footpaths, access drives, or parking bays are constructed within the RPA of retained trees, careful attention will be paid to the type of surface treatment used in these areas, details of which are given in item 5.8, below. If possible, these should be installed as a final phase of the project, thereby protecting the RPA throughout the major construction phase of the proposed development.
- 5.1.4 Where fencing is impractical, consideration must be given to other forms of effective above ground tree structure protection. An example of this would be a combination of Barksavers to secure the stems and a temporary load bearing surface to shield the ground.

5.2 Location of Site Office, Compound and Parking

5.2.1 The position of the office, compound and parking will be agreed in writing with the Local Planning Authority prior to commencement of any permitted development works. Any proposed re-location of these items through the various phases of development will be agreed prior to re-siting with the Local Planning Authority.

5.3 **On Site Storage of Spoil and Building Materials**

5.3.1 Prior to and during all construction works on site, no spoil or construction materials will be stored within the RPA of any tree on, or adjacent to the site, even if the proposed development is to be within the RPA. This is to reduce to a minimum the compaction of the roots of the trees. Details of the RPA for each tree where no spoil or building materials will be stored are indicated on the attached Preliminary Arboricultural Impact Assessment & Tree Protection drawing no. 10490-D-A-AIA. Any encroachment within this protected area will only be with the prior agreement of the Local Planning Authority.



- 5.3.2 Any facilities for the storage of oils, fuels or chemicals shall be sited on impervious bases and surrounded by impervious bund walls. The volume of the bund compound shall be at least equivalent to the capacity of the tank plus 10%. If there is a multiple tankage, the compound shall be at least equivalent to the capacity of the largest tank, or the combined capacity of interconnected tanks, plus 10%. All filling points, vents, gauges, and sight glasses shall be located within the bund. The drainage system of the bund shall be sealed with no discharge to any watercourse, land, or underground strata. Associated pipework shall be located above ground and protected from accidental damage. All filling points and tank overflow pipe outlets shall be detailed to discharge downwards into the bund.
- 5.3.3 All material storage facilities and work areas must consider the effects of sloping ground on the movement of potentially harmful liquid spillages towards or into protected areas.

5.4 **Programme of Works**

5.4.1 All tree surgery works, once approved by the Local Planning Authority, will be carried out prior to any other site works. Once completed, the proposed protective fencing will be erected along the lines indicated above. All of this will be carried out prior to commencement of any development works on the site. Outline details of the proposed programme are given in the Design and Construction and Tree Care flow chart attached (Appendix G-1).

5.5 Tree Surgery

5.5.1 All tree work will be agreed with the Local Planning Authority and will be carried out in line with BS 3998:2010 (Recommendations for Tree Works). An appropriately qualified, experienced, and insured arboricultural contractor will carry out the work. Any alterations to the proposed schedule of works will be agreed with the Local Planning Authority prior to commencement of works.

5.6 Levels

- 5.6.1 Other than for any specific exception which may be referred to at item 4.0, no alterations to soil levels within the RPA of retained trees are envisaged. However, if it is necessary for these to occur, appropriate measures must be taken to prevent or minimise any detrimental effects on the affected root systems as detailed in 5.6.2 and 5.6.3 below.
- 5.6.2 If it is necessary to excavate so close to trees that roots greater than 50mm diameter are likely to be encountered, particular care will be taken to avoid damage. Excavation in these areas will be undertaken by hand or using an air spade, avoiding any damage to the bark. The roots will be surrounded with sharp sand prior to the replacing of any soil or other material in the vicinity.
- 5.6.3 If it is necessary to raise levels, it is essential that adequate supplies of water and oxygen pass through the soil to the trees' roots. Therefore, where necessary, a granular material will be used which will not inhibit gaseous diffusion. Possible options are no-fines gravel, cobbles or, Type 2 road-stone. All hard surfaces will be of suitable specification to allow such gaseous diffusion, e.g. brick pavers.

5.7 Services

5.7.1 At the time of writing this report, no details on proposed services were available. However, the following principles should be adhered to when planning for their installation.



- 5.7.2 It is proposed that all underground service runs will be placed outside the RPA of the trees on or adjacent to the site. Where it is not possible to do this, the proposed length infringing the RPA will be hand dug 'broken trenches' (NJUG 4 paragraph 4) to ensure the maximum protection of the trees' roots. The trenches may also be excavated using an air spade, or trenchless technology can be employed if this methodology is considered appropriate by the relevant service company (thus allowing services to pass below and through the roots without the need for traditional excavation). If it is necessary to cut any small roots as part of any of these processes, they should be severed in such a way as to ensure that the final wound is as small as possible and free from ragged, torn ends.
- 5.7.3 All routes for overhead services will aim to avoid the trees. Where this is not possible, any tree work will be agreed prior to commencement with the Local Planning Authority.
- 5.7.4 All service providers (Statutory Authorities) will be consulted prior to commencement of works with the aim of minimising the number of service runs on the site.
- 5.7.5 All service runs/trenches where they encroach within the RPA of retained trees will be agreed with the Local Planning Authority prior to commencement of works.

5.8 Hard Surface Types & Construction within the Root Protection Area

- 5.8.1 Where it is necessary to construct footpaths, driveways, non-adoptable roads, and other hard surfaces within the RPA as calculated in accordance with BS 5837:2012 (item 4.6.1), it is proposed that the design will comply with the 'no-dig' principles of the Arboricultural Advisory Information Services (AAIS) Practice Note 12 "*Through the Trees to Development*" the only difference being that instead of a geo-grid, a geo-textile base is provided, and the no-fines road stone is incorporated in and retained by a geo-web cellular confinement system. Given the individual requirements of each site, it is essential that a specialist engineer is consulted to specify the construction detail. Where it is necessary to remove any existing hard surface, or lower the ground level within the RPA, this may expose roots. This operation must be undertaken using hand tools or an air spade. Any roots found should be treated with the greatest care and surrounded by sharp sand to provide a level base. Please note that 'no-dig' surfaces are not always considered acceptable for adoption.
- 5.8.2 Where it is shown that the construction of a boundary wall or dwelling encroaches within the RPA of a retained tree, the foundations of the wall or dwelling will be designed in such a manner so as to minimise the detrimental effect of the construction on the tree's roots. In these situations, any excavations within the RPA of an affected tree will only be undertaken following exploration of the existing root system with an air spade (or by hand digging if soil conditions preclude) and the necessary root pruning undertaken to allow excavation without unnecessary pulling and tearing of the roots to be retained. This will ensure minimal damage to tree roots where pad and beam or cantilever foundations are considered appropriate. Should a piling rig be required to create piles, any access facilitation pruning or felling necessary to allow access must be undertaken before the commencement of works and only with prior consent of the Local Planning Authority.
- 5.8.3 If boundary fencing is to be erected within the RPA of retained trees, it is proposed that the fence posts will be secured by the use of "Met-Posts" or similar design in order to keep the disturbance and damage of the roots of the trees to a minimum.



5.9 **Reporting and Monitoring Procedures**

5.9.1 In accordance with item 6.3 of BS 5837:2012, the site and associated development should be monitored regularly by a competent arboriculturalist to ensure that the arboricultural aspects of the planning permission (e.g. the installation and maintenance of protective measures and the supervision of specialist working techniques) are implemented. Furthermore, regular contact between the Site Manager and the Arboriculturalist allows them to effectively deal with and advise on any tree related problems that may occur during the development process. This system should be auditable. Should any issues arise during the arboricultural monitoring of the development the Arboriculturalist will contact the Local Planning Authority and appropriate action taken only with the prior permission of Hopkins Homes and the Local Planning Authority.

6.0 Recommendations

- 6.1 The site is three parcels of land off Humber Doucy Lane and Tuddenham Road, Ipswich. The sites are agricultural in nature, flanked by trees, hedgerows, and vegetation. The site is further bounded by Seven Cottages Lane and Tuddenham Lane.
- 6.2 The arboricultural implications considered in this report are confined to the effects of the proposed site access points where they affect trees. As such it is determined that, over and above trees already recommended for removal irrespective of development, two individual trees, one area of trees and sections of four areas of trees and one hedgerow require felling to meet the needs of the outline proposal.
- 6.3 Ideally, all development should take place outside the RPA of the trees and landscape features considered worthy or appropriate for retention thus allowing a traditional construction process. It is usually technically possible (though not necessarily desirable) to build within a very limited portion of the RPA of one or more trees using specialist engineering techniques, but inevitably this is more difficult and expensive than traditional construction methods and may not be acceptable to the local planning authority.



7.0 Limitations & Qualifications

Tree inspection reports are subject to the following limitations and qualifications.

General exclusions

Unless specifically mentioned, the report will only be concerned with above ground inspections. No below ground inspections will be carried out without the prior confirmation from the client that such works should be undertaken.

The validity, accuracy and findings of this report will be directly related to the accuracy of the information made available prior to and during the inspection process. No checking of independent third-party data will be undertaken. Hayden's Arboricultural Consultants Limited will not be responsible for the recommendations within this report where essential data are not made available or are inaccurate.

This report will remain valid for one year from the date of inspection subject to the recommendations specified within being adhered to. It must also be appreciated that recommendations proposed within this report may be superseded by extreme weather, or any other unreasonably foreseeable events.

However, if any additional alterations to the property or soil levels are carried out and/or further tree works undertaken other than specified within the report, it will become invalid and a new tree inspection strongly recommended.

It will be appreciated, and deemed to be accepted by the client and their insurers, that the formulation of the recommendations for the management of trees will be guided by the following: -

- 1. The need to avoid reasonably foreseeable damage.
- 2. The arboricultural considerations tree safety, good arboricultural practice (tree work) and aesthetics.

The client and their insurers are deemed to have accepted the limitation placed on the recommendations by the sources quoted in the attached report. Where sources are limited by time constraints or the client, this may lead to an incomplete quantification of the risk.

Signed:

February 2024..... For and on Behalf of Hayden's Arboricultural Consultants Limited



8.0 References

British Standards Institute. (2010). *Recommendations for Tree Work BS 3998:2010* BSI, London.

British Standards Institute. (2012). *Trees in Relation to Design, Demolition and Construction – Recommendations BS5837:2012 BSI, London.*

Ministry of Housing, Communities & Local Government. (2014). *Tree Preservation Orders and trees in conservation areas.* London: Ministry of Housing, Communities & Local Government.

Mattheck & Breloer, H. (1994). Research for Amenity Trees No.4: The Body Language of Trees, HMSO, London.

Forestry Commission (2023). *Tree Felling – Getting Permission*. Country Services Division, Forestry Commission, Edinburgh.

Patch, D. Holding, B. (2006) *Arboricultural Practice Note 12 (APN12)*, *Through the Trees to Development*. Arboricultural Advisory and Information Service (AAIS).

Lonsdale, D. (1999). Research for Amenity Trees No 7: Principles of Tree Hazard Assessment and Management, HMSO, London.

DEFRA (1997). *The Hedgerow Regulations* 1997 – A Guide to the Law and Good *Practice.* Department of the Environment, Transport and the Regions, HMSO, London.



9.0 Appendices

Appendix	Α	Species List & Tree Problems
Appendix	в	Schedule of Trees
Appendix	С	Schedule of Works - Irrespective of Development
Appendix	D	Preliminary Schedule of Works to Allow Development
Appendix	E	Explanatory Notes
Appendix	F	Tree Preservation Order Enquiry/Response
Appendix	G	Advisory Information & Sample Specifications
	1. 2. 3. 4.	BS 5837:2012 Figure 1 - Flow Chart – Design and Construction & Tree Care European Protected Species and Woodland Operations Checklist (v.4) BS 5837:2012 Figure 2 - Default specification for protective barrier BS 5837:2012 Figure 3 - Examples of above-ground stabilising systems
Appendix	н	Land Use Parameter Plan – PRP drawing no. HDL-PRP-XX-XX-DR-A-08201 Rev P01 Access and Vehicular Movement Parameter Plan - PRP drawing no. HDL-PRP-XX-XX-DR-A-08203 Rev P02 Pedestrian Movement Parameter Plan - PRP drawing no. HDL-PRP-XX-XX-DR-A-08205 Rev P03
Appendix	I	Cycle Movement Parameter Plan - PRP drawing no. HDL-PRP-XX-XX-DR-A-08206 Rev P02. Drawing No 10490-D-A-AIA



Appendix A - Species List & Tree Problems

Species List:

Apple	Malus sp
Ash	Fraxinus excelsior
Austrian (or Black) Pine	Pinus nigra
Beech	Fagus sylvatica
Blackthorn	Prunus spinosa
Cherry	Prunus sp
Cherry Plum	Prunus cerasifera
Deodar Cedar	Cedrus deodara
Dog Rose	Rosa canina
Elder	Sambucus nigra
English Elm	Ulmus minor var. vulgaris
English Oak	Quercus robur
Fastigiate Cypress	Cupressus sempervirons 'Fastigiata'
Field Maple	Acer campestre
Hawthorn	Crataegus monogyna
Hornbeam	Carpinus betulus
Horse Chestnut	Aesculus hippocastanum
Larch	Larix decidua
Leyland Cypress	X Cuprocyparis leylandii
Monterey Cypress	Cupressus macrocarpa
Norway Maple	Acer platanoides
Pear	Pyrus sp
Poplar	Populus sp
Scots Pine	Pinus sylvestris
Silver Birch	Betula pendula
Spinning Gum	Eucalyptus perriniana
Sycamore	Acer pseudoplatanus
Walnut	Juglans regia
Wych Elm	Ulmus glabra
White Willow	Salix alba



Tree Problems:

This gives a brief description of the problems identified in the attached Tree Survey.

Name: Acute Oak De	ecline (AOD)	
Notifiable to the Forestry Commission : If you suspect that a tree exhibits this pathogen, you should report it immediately to: Forest Research via the TreeAlert system: https://www.forestresearch.gov.uk/tools-and-resources/tree-alert/		
Symptoms/damage type and cause:	The main symptom is extensive bleeding of a dark, sticky fluid from small lesions or splits in the bark plates. Trees may also suffer from canopy dieback but this can be severe and may not occur until the tree is near death. The bleeding usually appears in spring when the dark, sticky liquid seeps out and trickles down the stem; this may stop at certain times of year allowing the shiny droplets to dry out leaving dark stains on the trunk. Stains may be washed off by heavy rain which may cause the disease to be overlooked. Some affected trees become infested by the wood-boring larvae of <i>Agrilus biguttatus</i> (two spotted oak buprestid). This beetle is not considered to cause the disease but their presence often confirms the diagnosis and is easily spotted by the presence of conspicuous 2-3mm wide 'D'-shaped exit holes made by the emerging adult beetle.	
Consequence:	The time between onset of the first symptoms to death of the tree can be as little as 4-5 years. The condition is also easily transferable and is thought to represent a serious threat to the Oak population of Britain.	
Control:	Up to date advice can be obtained from the forestry commission and control measures are regularly reviewed.	
Species affected:	Quercus spp.	

Name: Basal Suckers	5
Symptoms/damage	A profusion of shoots emanating from the base of the main stem close
type and cause:	to ground level. Several species of trees but most notably Limes
	species this can be an indicator of elevated stress upon the tree.
Consequence:	Suckers do not cause direct harm to the tree in their self however they can be problematic where they impede free use of space such as where a tree is adjacent to a footpath or roadway. Where suckers are established, they can impede visibility of the basal area of the stem and prevent identification of more significant defects such as decay cavities or fungal growths. If left unchecked the suckers can establish to become large limbs in their own right and spoil the form of the tree and presenting issues for future management as removal would leave large wounds around the stem base providing opportunity for ingress of decay.
Control:	Regular pruning away of new sucker growth is recommended to
	prevent the development of the issues mentioned above dependent
	upon the implications and the trees location.
Species affected:	Most tree species can be affected.



Name: Deadwood										
Symptoms/damage type and cause:	This relates to dead branches in the crown of the tree. In the majority of cases, this is caused by the natural ageing process of the tree or shading due to its close proximity to neighbouring trees. However, in some situations, it may be related to fungal, bacterial or viral infection.									
Consequence:	Depending upon the location and mass of dead wood removal of the affected tissue may be necessary to prevent harm to persons or property as the wood will become unstable as it decays and in some circumstances is likely to fall from the tree with little or no warning.									
Control:	Detailed monitoring should be undertaken on those trees showing signs of excessive deadwood production to identify the underlying cause.									
Species affected:	Most tree species.									
Images:										

Name: Hedera helix (lvy)									
Symptoms/damage	Ivy may grow to varying degrees on all areas of a tree from the base									
type and cause:	to the upper crown. It is possible that in doing so it will out-compete									
	the host tree for available light thereby suppressing the host.									
Consequence:	This is generally only harmful to the tree on already unhealthy specimens which may be constricted by large ivy stems around the trunk or may have their top growth suppressed by a mass of flowering shoots in the crown. Ivy can also mask potentially dangerous faults on a tree.									
Control:	Ivy should only be removed if absolutely necessary because it provides abundant cover to wildlife and then by severing twice close									
	to the ground and removing a length of stem thereby causing the									
	o the ground and removing a length of stem thereby Causing the gradual dving away of the aerial parts of the plant providing extended.									
	benefit to wildlife whist relieving the pressure on the tree.									
Species affected:	Most trees can be affected.									
Images:										



Name: Inonotus hisp	pidus (Ash Heart Rot or Shaggy Polypore)
Symptoms/damage	This is common and widespread, found most frequently on Ash as a
type and cause:	serious cause of stem rot associated with wounds but also occurs on
	other broad-leaved trees (see species affected). The fruiting body is
	hoof or bracket shaped, rusty-red but later black, markedly shaggy
	(hence the alternate name 'shaggy polypore'), with red-yellow ragged
	pore surface underneath. The fruit bodies develop on the trunk or
	and branches. The ret is indefinite but affected wood is softer and
	lighter than sound tissue. The wood turns a vellow-brown and spongy
	surrounded by a brown zone, which has a dummy appearance
Consequence:	The strength of the wood is greatly reduced often leading to branch or
	stem failure.
Control:	Removal of affected tissues may be feasible to make the tree safe
	where there is risk of harm to persons or property from falling branches
	or stems. Tree removal may be required in some cases.
Species affected:	Fraxinus spp, Platanus spp, Juglans spp, Ulmus spp, Malus spp, Acer pseudoplatanus
Images:	<image/>



Appendix B

Schedule of Trees

SCHEDULE OF TREES (AIA) Land at Humber Doucy Lane, Ipswich,

Surveyed By: Alex Garnham	Date: 20/09/2023
Managed By: Alex Garnham	

TreeNo	Species	DBH	He	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority			
		Min Dist	Crown	Lowest	Age	Water Demand		Cat		(TS)		(AIA)			
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover									
A001	Sycamore, Ash, Scots Pine,	290	1:	3.5	Moderate	N3.5, E3.5, S3.5, W3.5	Dense area of young to semi mature mixed species trees beyond the post	B2	No work required.	4					
	Larch, Field	3.48	0.5		SM	High	and wire fence around an arable								
No	Hawthorn, Elder	38			20+ years	Dense undergrowth	assessment. Appears to be of good								
							condition, providing an effective tall screen. Some thinning works may be required in the future to provide greater growth space to the better quality specimens. The Elder and Hawthorn act as an understorey.								
A002	English Oak, Walnut	450	1	2	High	N6.5, E6.5, S6.5, W6.5	Lengthy area of Oak, plus one Walnut forming an established	A2	Inform landowner of the Acute Oak Decline and suggest felling	1					
		5.4	0.5		SM	High	feature of trees and an established screen between the arable field and the railway line. A select few		of infected trees as a matter of	es as a matter of					
No		91.6			40+ years	Grass			urgency.						
							Acute Oak Decline and should be felled urgently to safeguard the healthy trees. Overall, it is a high- quality feature.								
A003	Cherry Spp, Hornbeam, Ash	160	7	.5	High	N2, E2, S2, W2	Densely populated area of young to semi mature trees along part of the	B2	No work required.	4					
	English Oak,	1.92	0		SM	High	east boundary between an arable								
Yes	Field Maple	11.6			40+ years	Bare earth	likely require thinning as the trees mature. An effective screen.								
A004	Ash, Hawthorn, English Elm	200	1	3	Moderate	N5, E5, S5, W5	Area of mixed species. The feature does contain some large ash tree	B2	No work required.	4	Fell portion to allow development as shown on drawing 10490-D-	0			
	_	2.4	2.5		SM	Moderate	which have slightly bigger DBH, these have been recorded				AIA				
Yes		18.1			20+ years	Dense undergrowth	separately. Overall the feature is								
							screen for the site.								
A005	English Elm, Field Maple,	200		9	Moderate	N2, E2, S2, W2	Area of tree which has a understorey hedgerow. Unable to access to tree	B2	No work required.	4					
	Hawthorn	2.4	2.5		SM	Moderate	te due to the dense vegetation. The tree are displaying a good amount of								
Yes		18.1			20+ years	Dense undergrowth	healthy foliage throughout their canopies. Feature defines a boundary line between the northern section of land.								

TreeNo	Species	DBH	Hei	ght	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
A006	English Elm, Hawthorn	180	8	3	Moderate	N2, E2, S2, W2	Area of tree which has a understorey E hedgerow. Unable to access to tree	B2	No work required.	4		
		2.16	0		SM	High	due to the dense vegetation. The					
Yes		14.7			20+ years	Dense undergrowth	healthy foliage throughout their					
							canopies. Feature defines a boundary line between the northern section of land.		'	1		
A007	Ash, Field Maple, Hawthorn	250	ę	9	Moderate	N2, E2, S2, W2	An area of tree predominantly consisting of Field Maple with an	B2	No work required.	4		
	maple, nawalom	3	0		SM	High	understorey of Hawthorn. Well					
Yes		28.3			20+ years	Dense undergrowth	trees actively managed back of the field edge.					
A008	Field Maple, Hawthorn	230	8	3	Moderate	N2.5, E2.5, S2.5, W2.5	An area of tree predominantly consisting of Field Maple with an	B2	No work required.	4		
		2.76	2		SM	High	understorey of Hawthorn. Well					
Yes		23.9			20+ years	Dense undergrowth	established and low understorey trees actively managed back of the field edge					
A009	Field Maple, Hawthorn,	180	ţ	5	Moderate	N1.5, E1.5, S1.5, W1.5	Area is mixed species trees and lower vegetation. Unable to access	B2	No work required.	4		
	English Elm,	2.16	0		SM	Moderate	main stems.					
Yes	DIACKITOTT	14.7			20+ years	Dense undergrowth						
A010	Ash, English Oak,	240	1	1	Moderate	N2, E2, S2, W2	Area of mixed species. The lower sections of the trees are well	B2	No work required.	4	Fell portion to allow development as shown on drawing 10490-D-	0
	Hornbeam, Hawthorn	2.88	2.5		SM	High	managed back to the field edge to enable clear access around informal				AIA	
Yes	English Elm	26.1			20+ years	Dense undergrowth	track. The tree is are displaying a large amount of healthy foliage.					
A011	Field Maple, Ash Spp,	220	8	3	Moderate	N2, E2, S2, W2	Area of mixed species. The lower sections of the trees are well	B2	No work required.	4		
	Hawthorn,	2.64	2		SM	High	managed back to the field edge to					
Yes	English Elm	21.9			20+ years	Dense undergrowth	track. The tree is are displaying a large amount of healthy foliage.					
A012	Sycamore, Ash, Elm Spp	300	1	2	Moderate	N5.5, E5.5, S5.5, W5.5	An area of mixed species, with a well established hedgerow beneath. The	B2	No work required.	4		
		3.6	2		SM	Moderate	trees appear to be in a good overall					
Yes		40.7			20+ years	Dense undergrowth	of foliage.					

TreeNo	Species	DBH	DBH Height Visual Crown Spread Problems / Comments		BS	Work Required (TS)	Priority	Work Required (AIA)	Priority			
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
A013	Cherry Plum, Elder	150		5	Low	N2, E2, S2, W2	Dense and impenetrable mass of Cherry Plum, Elder, Buddleia, and	C2	No work required	4		
		1.8	0		SM	Moderate	brambles in a disused parcel of land.					
Yes		10.2			10+ years	Bare earth	 It is unclear if this was once a hedgerow or if this feature has 					
							a lack of management imperative on the land. No individual specimens of high quality. The feature appears to be occasionally managed back away from the highway verge. A feature of low quality.					
A014	Blackthorn, 150 5.5 Low N2, E2, S2, W2 Mass Sycamore, Sycamore, Sycamore, State Stat			Mass of low quality vegetation with sone prior coppicing and pollarding	U	No work required	4					
	Cherry Plum,	1.8	0		SM	High	management evident. Contains many dead or dying specimens of no safety consequence due to the					
Yes	LIUCI	10.2			<10 years	Bare earth						
				1	1		poorly accessible and unused nature of the land.		1			
G001	Monterey Cypress	310	1	5	Moderate	N4, E4, S4, W4	Group of three Monterey Cypress in the southwest corner of an arable		No work required.	4		
		3.72	3.5		SM	High	field. Sited within a dense					
Yes		43.5			20+ years	Dense undergrowth	access prevents full assessment.					
Some amenity value as seen from the public highway. Appear to be of good structural and physiological condition. Planted too close together to achieve individual ultimate size, but should coalesce into a homogenous cluster.												
G002	Sycamore, Austrian Pine	450	2	22	High	N5.5, E5.5, S5.5, W5.5	Group of eight trees located off-site beyond the west boundary and	B2	No work required.	4		
		5.4	2.5		EM	Moderate	beyond an agricultural drainage ditch Limited access prevents full					
No		91.6			20+ years	Dense undergrowth	assessment. They appear to be of					
							condition, providing a tall screen.					

TreeNo	Species	DBH	Hei	ght	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
G003	Austrian Pine	700	22	2.5	High	N7.5, E7.5, S7.5, W7.5	Group of four semi mature to early mature Corsican or Austrian Pine	B2	Recommend to the landowner that the specimen featuring	3		
		8.4	3		EM	Moderate	located beyond the post and wire		woodpecker holes is subject to			
No		221.7			20+ years	Dense undergrowth	tence around an arable field. Dense lvy coverage and limited access		a climbing inspection.			
							specimen features a narrow vertical wound on the north face, with a series of woodpecker holes in the exposed wound wood. This specimen should be subject to a climbing inspection. Otherwise, these specimens appear to be of good structural and physiological condition.					
G004	English Oak	750	16	3.5	High	N7.5, E7.5, S7.5,	Semi mature to early mature English	C1	Remove major deadwood. Monitor annually (poor vitality	2		
		9	2.5		EM	High	of a track and on the north side of a		and retrenchment).			
Yes		254.5			10+ years	Dense undergrowth,	shallow agricultural drainage ditch. Limited access and dense lvy					
						surface	coverage prevents full assessment. Both specimens display poor physiological condition, manifesting a shoot tip dieback throughout the crown. This has resulted in a somewhat sparse appearance. Each tree is producing Epicormic growth, forming a smaller interior secondary crown. The condition of these trees should be monitored to check for any disease that may spread to other nearby Oaks.					
G005	Ash, English Elm, Cherry	200	ę	9	Moderate	N3, E3, S3, W3	Linear row of trees where they have been allowed to grow above the	C2	No work required.	4		
	Plum, Hawthorn	2.4	2.5		SM	High	understorey hedgerow in which they					
Yes		18.1			10+ years	Dense undergrowth	specimens of limited merit.					
G006	English Elm, Field Maple	350	8	.5	High	N3.5, E3.5, S3.5, W3.5	Linear group of six English Elm and one Field Maple within a hedgerow	B2	Continue annual maintenance.	3		
	-	4.2	0.5		SM	High	on the west side of an arable field.					
Yes		55.4			20+ years	Dense undergrowth	screen from the highway.					

TreeNo Species DB	DBH	Hei	ight	Visual	Crown Spread Problems / Comments E	BS	S Work Required (TS)	Priority	y Work Required (AIA)	Priority (AIA)		
		Min Dist	Crown Base	Lowest	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
G007	English Oak	450	1	0	High	N7, E7, S7, W7	Two semi mature English Oak on a steep railway embankment between	A2	No work required.	4		
		5.4	0		SM	High	an arable field and a railway line.					
No		91.6			40+ years	Grass	condition. Good future potential.					
							Trees with material conservation value.					
G008	English Oak	340	1	0	High	N6.5, E6.5, S6.5, W6.5	Row of five Oak, one Field Maple and two Hawthorn forming an		No work required.	4		
		4.08	0.5		SM	High	established group of trees and an					
No		52.3			40+ years	Grass	arable field and the railway line.					
							Trees with material conservation value.					
G009	Cherry Plum	150	(6	Low	N4, E1.5, S0.5, W1.5	Three poor quality Cherry Plums growing above the understorey hedgerow. The trees bend north in a	U	Coppice.	3		
		1.8	3		SM	Moderate						
Yes		10.2			<10 years	Dense undergrowth	term. Recommend they are					
					1		coppiced and managed into the hedgerow.					
G010	Horse Chestnut, Monterey	400	1	3	Moderate	N4, E4, S4, W4	Group of three Monterrey Cypress and two Horse Chestnut. The Horse	B2	No work required.	4		
	Cypress	4.8	1.5		SM	High	Chestnut are behind a fence, and					
	-	72.4			20+ years	Dense undergrowth	structural and physiological					
					1		condition. Planted too close together to allow individual ultimate size, but are forming a homogenous cluster.					
G011	Ash	90	į	5	Low	N1.5, E1.5, S1.5, W1.5	Small group of multi-stemmed Ash trees. Low value and little merit.	C2	No work required.	4		
		1.08	2		Y	Moderate						
Yes		3.7			20+ years	Light undergrowth						
G012	Ash	90	1	7	Low	N2, E2, S2, W2	Multi-stemmed Ash trees. Low value and little merit. Minor deadwood	C2	No work required.	4		
		1.08	0.5		Y	Moderate	and little ment. Minor deadwood present. Branches have developed laterally along the highway with only minor encroachment of to the field of annroximately 1 metre					
Yes		3.7			20+ years	Light undergrowth						

TreeNo	o Species DBH Height		Species DBH He	ght	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	ty Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
G013	Poplar Spp	180	8	3	Moderate	N4, E4, S4, W4	Off-site trees located between a timber fence line. The tree have	C2	No work required.	4		
		2.16	2.5		SM	High	recently been topped, starting to					
Yes		14.7			20+ years	Bare earth	sparse.					
G014	Elder	130	4	.5	Low	N2, E2, S2, W2	Three young to semi mature Elder in an unused parcel of land.	C2	No work required.	4		
		1.56	0.5		SM	Low	Unremarkable specimens of limited					
Yes		7.6			10+ years	Bare earth						
G015	English Elm, Cherry Plum	170	6	.5	Low	N2.5, E2.5, S2.5, W2.5	Group of five young to semi nature English Elm and two Cherry Plum	C2	No work required.	4		
		2.04	1		SM	High	near the highway verge on Tuddenham Road, No individual					
Yes		13.1			10+ years	Dense undergrowth	specimens of high quality. Located					
							at the edge of an impenetrable mass of brambles, buddleia and Elder. Unremarkable specimens of limited merit.					
G016	English Elm	160	9.	.5	Low	N2.5, E2.5, S2.5, W2.5	Group of five young to semi mature English Elm near the highway verge	C2	No work required.	4		
		1.92	1		SM	High	on Tuddenham Road. No individual					
Yes		11.6			10+ years	Dense undergrowth	at the edge of an impenetrable mass					
					1		of brambles, buddleia, and Elder. Two of the central trees have		1			
							regrown from being cut down to a 1 metre tall stump. Unremarkable specimens of limited merit.					
G017	Cherry Plum, Svcamore.	Cherry Plum, 250 8 Low N2.5			N2.5, E2.5, S2.5, W2.5	Group of three multi-stemmed trees on the highway verge of Tuddenham	C2	No work required.	4			
	Hawthorn	3	3		SM	High	Road. They are likely lapsed					
Yes		28.3			10+ years	Mixed soft/hard surface, Dense	limiting inspection. They are of fair structural and fair to poor					
						undergrowdf	physiological condition. Unremarkable specimens of limited merit.					

TreeNo	Species	DBH	He	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
G018	Sycamore	320		6	Low	N3.5, E3.5, S3.5, W3.5	Line of four semi mature Sycamore, regrowing from being cut down to a	C1	No work required.	4		
		3.84	0		SM	Moderate	1 metre stump. Multiple stems from					
Yes		46.3			10+ years	Light undergrowth	the pollard heads, some of which are tearing out. Poor structural condition					
<u> </u>			•	'	·		and good physiological condition. Unremarkable specimens of limited merit and low risk due to the unused and poorly accessible nature of the land.		·			
G019	Elder	140	4	.5	Low	N2, E2, S2, W2	Group of ten scattered coppice Elder, Unremarkable specimens of	C2	No work required.	4		
		1.68	0		Y	Low	limited merit.					
Yes		8.9			10+ years	Light undergrowth						
G020	0 Sycamore	210	6	.5	Low	N2.5, E2.5, S2.5, W2.5	Group of three coppice Sycamore. Unremarkable specimens of limited	C2	No work required.	4		
		2.52	0		SM	Moderate	merit.					
Yes		20			40+ years	Light undergrowth	-					
G021	Sycamore	210	6	.5	Low	N2.5, E2.5, S2.5, W2.5	Group of fourteen coppice Sycamore, Unremarkable	C2	No work required.	4		
		2.52	0		SM	Moderate	specimens of limited merit.					
Yes		20			40+ years	Light undergrowth						
G022	Sycamore, Silver Birch	160	6	.5	Low	N2.5, E2.5, S2.5, W2.5	Group of one coppice Sycamore and one coppice Birch in dense bramble	C2	No work required.	4		
		1.92	0		SM	Moderate	understorey. Unremarkable					
Yes		11.6			40+ years	Dense undergrowth	specimens of limited ment.					
G023	Sycamore	340	9	.5	Low	N3, E3, S3, W3	Ring of five semi mature Sycamore regrowing from being pollarded at 1	C2	No work required.	4		
		4.08	0		SM	Moderate	e metre. Decaying pollard heads and					
Yes		52.3			10+ years	Light undergrowth	Unremarkable specimens of limited					

IreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
G024	Sycamore	690	17	7.5	High	N7.5, E7.5, S7.5, W7.5	Two mature multi-stemmed Sycamore on the steep eastern bank	B2	No work required.	4		
		8.28	3.5		М	Moderate	of a drainage ditch between an					
Yes		215.4			20+ years	Bare earth	allotment site. Steep topography and					
							trees limits full inspection. These are possibly lapsed hedgerow trees from an old hedgerow that is now formed of a row of mature trees. Ivy coverage limits inspection of the unions. Fair structural and physiological condition.					
G025	Sycamore	410	1	7	Moderate	N6, E6, S6, W6	Four semi mature Sycamore on the eastern bank of a drainage ditch	B2	No work required.	4		
		4.92	2.5		SM	Moderate	between an unused parcel of land					
Yes		76			20+ years	Light undergrowth	limits full inspection. Intense					
							prompted rapid vertical growth with little side branching in the lower crown. In isolation, they are not a high-quality group of trees but contribute to the tall screen along the boundary. Fair to good structural condition and fair physiological condition.					
G026	Beech	330	12	2.5	Moderate	N5.5, E5.5, S5.5, W5.5	Two semi mature Beech located off- site in the northwest corner of the	C2	No work required.	4		
		3.96	0.5		SM	Moderate	allotment. They appear to be the surviving remnants of a former					
No		49.3			10+ years	Light undergrowth	hedgerow. Crowns overhang into					
							Limited access prevents full assessment. Fair structural and good physiological condition.					
H001	Beech	160	3	.5	Moderate	N1, E1, S1, W1	Semi mature Beech hedgerow along part of the west boundary. Limited	B2	Continue annual maintenance.	3		
		1.92	0		SM	Moderate	access prevents full assessment.					
		11.6			20+ years	Bare earth	physiological condition. Well maintained					

TreeNo	Species	DBH	Height		Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
H002	2 English Elm, Hawthorn, Field Maple,	sh Elm, 170 orn, Field	1	1	Moderate	N1.5, E1.5, S1.5, W1.5	Lengthy agricultural hedgerow either side of a drainage ditch, beyond the post and wire fence along part of the west boundary. Well maintained. An effective screen.	B2	Continue annual maintenance.	3		
		2.04	0		SM	High						
No	Sycamore, Ash	13.1			20+ years	Bare earth						
H003	Hawthorn, Wych Elm	100	2.5		Moderate	N1, E1, S1, W1	Young but well maintained hedgerow along a boundary of arable field.	C2	Continue annual maintenance.	3		
		1.2	0		Y	High						
		4.5			40+ years	Bare earth						
H004	Blackthorn, Hawthorn,	110	2	.5	Moderate	N1, E1, S1, W1	Well maintained agricultural hedgerow between a track and an arable field. The western part starts as a double row before dissinating to	C2	Continue annual maintenance.	3		
	English Elm, Field Maple	1.32	0		Y	High						
Yes		5.5			10+ years	Bare earth	a single row.					
H005	Blackthorn, Hawthorn	110	2	.5	Moderate	N1, E1, S1, W1	Well maintained agricultural hedgerow between a track and an arable field. There are occasional gaps for metal gate access into the arable field.	C2	Continue annual maintenance.	3		
	English Elm, Field Maple	1.32	0		Y	High						
Yes		5.5			10+ years	Bare earth						
H006	English Elm	200	6	.5	High	N2.5, E2.5, S2.5, W2.5	Linear hedgerow English Elm on the west side of an arable field. A tall established screen from the highway.	B2	Continue annual maintenance.	3	Fell portion to allow development as shown on drawing 10490-D- AIA	0
		2.4	0		SM	High						
Yes		18.1			20+ years	Bare earth						
H007	Hawthorn	180	:	3	Moderate	N1, E1, S1, W1	Well maintained agricultural hedgerow of predominantly Hawthorn.	B2	Continue annual maintenance.	3		
		2.16	0		SM	High						
Yes		14.7			20+ years	Bare earth						
H008	Elm Spp, Hawthorn, Field	80	2	2	Moderate	N1, E1, S1, W1	Linear hedgerow acting as a boundary line between the highway and the open field. The northern section of the hedgerow is actively managed to a small height.	B2	No work required.	4	Fell portion to allow development as shown on drawing 10490-D-	0
	Maple	0.96	0		SM	High					AIA	
Yes		2.9			20+ years	Dense undergrowth						
H009	Field Maple, English Elm	50		2	Moderate	N1, E1, S1, W1	Linear hedgerow acting as a boundary line between the highway	B2	No work required.	4	Fell portion to allow development as shown on drawing 10490-D-	0
	_	0.6	0		Y	Moderate	and the open field. The northern				AIA	
Yes		1.1			20+ years	Dense undergrowth	managed to a small height.					

TreeNo	Species DBH		He	ight	Visual	Crown Spread Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority	
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand	-	Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
H010	0 English Elm, Hawthorn	nglish Elm, 50 Hawthorn	50 2	2	Moderate	N1, E1, S1, W1	Small section of hedgerow.	C2	No work required.	4	Fell portion to allow development	0
		0.6	0		SM	High					AIA	
Yes		1.1			20+ years	Dense undergrowth						
H011	English Elm, Field Maple	50	1.5		Low	N1, E1, S1, W1	Section of low value hedgerow.	C2	No work required.	4		
		0.6	0		Y	Moderate						
Yes		1.1			20+ years	Dense undergrowth						
H012	Hawthorn, Walnut, Field	90	3	.5	Moderate	N1.5, E1.5, S1.5, W1.5	Hedgerow of mixed species. Unable to fully access the feature.	C2	No work required.	4	Fell portion to allow development as shown on drawing 10490-D- AIA	0
	Maple	1.08	0		SM	High						
Yes		3.7			20+ years	Dense undergrowth						
H013	3 Hawthorn	50	1	.8	Moderate	N1, E1, S1, W1	Linear hedgerow.	B2	No work required.	4		
		0.6	0		SM	High						
Yes		1.1			20+ years	Grass						
H014	Hawthorn, Elder, Field	100	2	.5	Low	N1.5, E1.5, S1.5, W1.5	Unremarkable hedgerow which lacks cohesion.	C2	No work required.	4		
	Maple, English	1.2	0		SM	High						
Yes	Liin	4.5			10+ years	Light undergrowth						
H015	Blackthorn, English Elm.	80	2	5	Moderate	N1.5, E1.5, S1.5, W1.5	Hedgerow of mixed species which provides good screening for the site	C2	No work required.	4		
	Elder	0.96	0		SM	Moderate						
Yes		2.9			20+ years	Dense undergrowth						
H016	Blackthorn, Apple Spp	90	:	2	Low	N1, E1, S1, W1	Small section of unmanaged trees with a low level bedgerow	C2	No work required.	4		
		1.08	0		Y	Moderate	with a low level neugerow.					
Yes		3.7			20+ years	Dense undergrowth						
H017	Field Maple, Hawthorn,	90	2	.5	High	N1, E1, S1, W1	Lengthy and well maintained agricultural hedgerow between	B2	Continue annual maintenance.	3	Fell two portions to allow development as shown on	0
	English Elm,	1.08	0		Y	High	Humber Doucy Lane and arable				drawing 10490-D-AIA	
Yes	DUY KUSE	3.7			20+ years	Bare earth	110145.					

TreeNo	Species	DBH	Height		Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority	
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)	
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover							
T001	Spinning Gum	300	9).5	Moderate	N3.5, E3.5, S3.5, W3.5	Semi mature Eucalyptus in domestic garden of a dwelling beyond the	B2	No work required.	4			
		3.6	4.5		SM	Moderate	west boundary. Limited access						
No		40.7			20+ years	Bare earth	to be of good structural and physiological condition.						
T002	Deodar Cedar	300		9	Moderate	N3.5, E2.5, S2.5, W3	Semi mature Deodar Cedar in domestic garden of a dwelling	B2	No work required.	4			
		3.6	0.5		SM	Moderate	beyond the west boundary. Limited access prevents full assessment. Appears to be of good structural and physiological condition						
No		40.7			20+ years	Bare earth							
T003	Beech	780	780	2	20	Moderate	N8, E8, S8, W8	Mature twin stemmed Beech in off-	C1	Recommend the landowner	3		
		9.36	3.5		М	Moderate	prevents full assessment. The crown		supervision to check the quality				
No		275.2			10+ years	Dense undergrowth	has either defoliated very early or the specimen is in poor health.		or the tollage next year.				
		1	1	'		'	Recommend the landowner keeps the tree under supervision to check the quality of the foliage next year.		· ·				
T004	Unknown	400	18.5		Low	N5.5, E5, S5, W3.5	Dead tree in off-site area of trees. Limited access prevents full	U	Recommend the landowner fells the tree or reduces it to a	3			
		4.8	3		EM	Moderate	assessment. Recommend the		habitat stump.				
No		72.4			<10 years	Dense undergrowth	to a habitat stump.						
T005	Ash	450	1	14	Moderate	N6.5, E6.5, S6.5, W6.5	Semi mature Ash beyond the west	B2	No work required.	4			
		5.4	3		SM	Moderate	full assessment. Appears to be of						
No		91.6			20+ years	Dense undergrowth	condition.						

TreeNo	Species	DBH	Height		Visual Crown Spread		Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown	Lowest	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T006	Austrian Pine	550	1	6	Moderate	N4, E7.5, S5, W5	Early mature Corsican or Austrian Pine located beyond the post and	B2	No work required.	4		
		6.6	4		EM	Moderate	wire fence along the boundary of an					
No		136.8			20+ years	Dense undergrowth	approx. 8 metres, with branches					
							above the union rusing into a natural brace. One stem bends south west with a historic tear out wound on the upper surface, with good reaction wood around the wound. The other stem becomes flat at the apex due to a series of side branches crossing over each other and fusing into a large woody knot. On the west face of this knot is a tear out wound with poor reaction growth, so it could be a recent injury. Provided there are no targets beneath the tree, the risk posed by these growth defects is low. If there are targets on the other side, an appropriate crown or target management should be implemented by the landowner.					
T007	Sycamore	390	1	13 Mod	Moderate	N5.5, E6, S6, W4.5	Multi-stemmed semi mature Sycamore in a hedgerow on the southern side of a track. Limited access prevents full assessment	B2	Remove major deadwood.	3		
		4.68	2.5		SM	Moderate						
Yes		68.8			20+ years	Dense undergrowth	There are some dead branches on the west side of the crown. Possibly					
							a lapsed hedgerow tree.					
T008	English Oak	600	600 12	2.5	Moderate	N5.5, E5.5, S6.5, W6	Semi mature to early mature English Oak in a hedgerow on the south side	A2	No work required.	4		
		7.2	2.5		SM	High	of a track. Limited access prevents					
Yes		162.9			40+ years	Dense undergrowth, Mixed soft/hard	to be of good structural and physiological condition. Some					
						SUITACE	deadwood in the interior west and south crown, of low risk. The crown has been historically managed over the arable field and track. Some minor branch wounds and cavities, typical of the species. A tree with material conservation value.					
TreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
---------	-------------	----------	---------------	------------------	-----------	--	--	-----	---------------------------------------	----------	---------------------	----------
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T009	English Oak	900	18	3.5	High	N10, E10, S10, W10	Early mature to mature English Oak in a hedgerow on the south side of a	A2	No work required.	4		
		10.8	1.6		EM	High	track and on the north side of a shallow agricultural drainage ditch					
Yes		366.4			40+ years	Dense undergrowth, Mixed soft/hard surface	Limited access and dense low coverage prevents full assessment.					
							structural and physiological condition. The crown has been historically managed over the arable field and track. A tree of high quality. A tree with material conservation value.					
T010	English Oak	550	13	3.5	High	N8, E8, S8, W8	Semi mature to early mature English Oak in a hedgerow on the south side	A2	No work required.	4		
		6.6	2		SM	High	of a track and on the north side of a					
Yes		136.8			40+ years	Dense undergrowth, Mixed soft/hard	Limited access and dense lvy coverage prevents full assessment.					
						surface	Specimen appears to be of good structural and physiological condition. The crown has been historically managed over the arable field and track. A tree of high quality. A tree with material conservation value.					
T011	Ash	500	6	.5	Low	N2.5, E6, S1.5, W2	Early mature Ash in a hedgerow on the south side of a track and on the	U	Cut to leave a monolith/habitat pole.	2		
		6	0.5		EM	Moderate	north side of a shallow agricultural		-			
Yes		113.1			<10 years	Dense undergrowth, Mixed soft/hard	suffered a historic catastrophic failure of the stem, leaving a short					
						Sunaco	and hollow stump. Live branches endure from some vertical shards of living sapwood. These branches are becoming over extended, and there may soon be further mechanical failure.					

TreeNo	Species	DBH	He	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T012	Field Maple	240	8	.5	Moderate	N2.5, E3.5, S2.5, W2.5	Semi mature Field Maple in a hedgerow on the south side of a	B2	No work required.	4		
		2.88	2		SM	Moderate	track and on the north side of an agricultural drainage ditch. Limited					
Yes		26.1			20+ years	Dense undergrowth, Mixed soft/hard	access prevents full assessment. Specimen appears to be of good					
						surface	structural and physiological condition. The crown has been historically managed over the arable field and track.					
T013	English Oak	870	2	0	High	N10, E8, S8, W8.5	Early mature to mature English Oak in a hedgerow on the south side of a	A2	No work required.	4		
		10.44	2.5		EM	High	track and on the north side of a shallow agricultural drainage ditch					
Yes		342.4			40+ years	Dense undergrowth, Mixed soft/hard	Limited access and dense lvy coverage prevents full assessment					
						Sunace	Specimen appears to be of good structural and physiological condition. The crown has been historically managed over the arable field and track. A tree of high quality. A tree with material conservation value.					
T014	Ash	730	21	1.5	Moderate	N3, E7, S4, W8	Early mature to mature Ash in a hedgerow on the north side of a	U	Cut to leave a monolith/habitat pole.	1		
		8.76	2.5		М	Moderate	track. Limited access and dense lvy coverage prevents full assessment		•			
Yes		241.1			<10 years	Dense undergrowth, Mixed soft/hard	Specimen has suffered a series of failures in the crown, resulting in					
						surface	unbalanced form. There is an overextended limb projecting to the west and a series of woodpecker holes and splits in the upper third of the two crown stems. Multiple brackets of Inonotus hispidus on the stem from 2 metres into the crown. Stem decay and further mechanical failures are foreseeable.					

TreeNo	Species	DBH	He	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown	Lowest	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover	_					
T015	English Oak	870	19	9.5	High	N8.5, E8.5, S10.5, W9.5	Early mature to mature English Oak	A2	No work required.	4		
		10.44	3.5		EM	High	track and on the south side of a					
Yes		342.4			40+ years	Dense undergrowth,	shallow agricultural drainage ditch. Limited access and dense lvy					
						surface	Specimen appears to be of good structural and physiological condition. The crown has been historically managed over the arable field and track. A tree of high quality. A tree with material conservation value.					
T016	Field Maple	130	5	.5	Low	N3, E3, S3, W3	Young to semi mature Field Maple in	C1	No work required.	4		
		1.56	2.5		Y	Moderate	hedgerow on the south side of the					
Yes		7.6			40+ years	Bare earth	below an overhead cable.					
					1	1	Unremarkable specimen of limited merit, with good future potential.		1			
T017	Ash	370	1	0	Low	N4, E5, S3.5, W4	Semi mature twin stemmed Ash in a bedgerow on the porth side of a	C1	Coppice.	3		
		4.44	2.5		SM	Moderate	track and on the south side of a					
Yes		61.9			10+ years	Dense undergrowth, Mixed soft/hard	-shallow agricultural drainage ditch. Limited access and dense lvy					
						surface	Coverage prevents full assessment. Overhead cables pass through the mid crown and below the upper crown. Consider coppicing into the hedgerow.					
T018	Ash	600	17	7.5	Moderate	N8, E8, S8, W8	Early mature Ash in a hedgerow on the north side of a track and on the	C1	Undertake aerial inspection. Undertake decay analysis	2		
		7.2	3.5		EM	Moderate	south side of a shallow agricultural drainage ditch I imited access and		(Picus Tomograph/Resi Micro- drill)			
Yes		162.9			10+ years	Dense undergrowth, Mixed soft/hard	dense lvy coverage prevents full					
						surface	a fine looking broad spreading and balanced tree. However, upon closer inspection, there is a vertical wound on the south face of the west of the two crown stems. Directly above this is a large bracket of Inonotus hispidus. Further above, as well as elsewhere, are woodpecker holes.					

TreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown	Lowest	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T019	English Oak	850	17	.5	Moderate	N10.5, E8.5, S8.5, W10 5	Early mature to mature English Oak in a hedgerow on the north side of a	A2	Monitor annually (shoot tip dieback)	3		
		10.2	4		EM	High	track and on the south side of a					
Yes		326.9			40+ years	Dense undergrowth, Mixed soft/bard	Limited access and dense lvy					
						surface	Specimen appears to be of good structural condition. The crown has been historically managed over the arable field and track. There are pockets of dieback, resulting in some openness of the crown. A tree of high quality. A tree with material conservation value.					
T020	Field Maple	450	9	.5	Moderate	N3.5, E3.5, S3.5, W3.5	Semi mature to early mature Field Maple in a hedgerow on the north	B2	No work required.	4		
		5.4 2.5 SM 91.6 20+ yet				Moderate	side of a track and on the south side					
Yes		91.6 20+ yea				Dense undergrowth, Mixed soft/bard	ditch. Limited access and dense lvy					
						surface	There is an overhead cable pole located adjacent to the stem and					
							within the crown. Good structural and physiological condition.					
T021	Ash	650	13	3.5	Moderate	N7, E7.5, S7.5, W7.5	Semi mature to early mature Ash in a hedgerow on the north side of a	B2	Remove all Ivy and reinspect.	3		
		7.8	2.5		EM	Moderate	track and on the south side of a shallow agricultural drainage ditch					
Yes		191.1			20+ years	Dense undergrowth, Mixed soft/bard	Limited access and dense lvy					
						surface	Coverage prevents full assessment. There is an overhead cable passing through the lower the crown. Appears to be of good structural and physiological condition. Removing the lvy would assist future inspection.					
T022	English Oak	850	18	3.5	High	N7.5, E7.5, S7.5, W7.5	Early mature to mature English Oak in a hedgerow on the north side of a	A2	Remove all Ivy and reinspect.	3		
		10.2	5		EM	High	track and on the south side of a shallow agricultural drainage ditch					
Yes	326.9 40+ yea				40+ years	Dense undergrowth, Mixed soft/hard surface	Limited access and dense lvy coverage prevents full assessment.					
							structural condition. The crown has been historically managed over the arable field and track. Removal of the Ivy would assist future inspection.					

TreeNo	Species	DBH	Не	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T023	English Oak	850	1	16	High	N8, E8, S8, W8	Early mature to mature English Oak	A2	Remove all Ivy and reinspect. Monitor annually (shoot tip	3		
		10.2	3		EM	High	track and on the south side of a		dieback).			
Yes		326.9			40+ years	Dense undergrowth, Mixed soft/bard	Limited access and dense lvy					
						surface	Specimen appears to be of good structural condition. The crown has been historically managed over the arable field and track. There are pockets of dieback at the shoot tips. Removal of the Ivy would assist future inspection.					
T024	English Oak	660	1	13	High	N7, E7, S7, W7	Semi mature English Oak on a steep	A2	No work required.	4		
		7.92	0.5		SM	High	arable field and a railway line. Good					
No		197.1			40+ years	Grass	condition. Good future potential. A tree with material conservation value.					
T025	English Oak	150		7	Low	N1.5, E3, S3.5, W2	Young Oak tree on a steep embankment between long	C1	No work required.	4		
		1.8	0.5		Y	High	grassland to the south and a railway					
No		10.2			40+ years	Grass	specimen of limited merit. High growth potential.					
T026	Ash	280	1:	3.5	Moderate	N5.5, E5.5, S5.5, W5.5	Semi mature Ash tree on a steep	B1	Inform landowner of the Crown being close to overhead cables	3		
		3.36	1.5		SM	Moderate	grassland to the south and a railway					
No		35.5			40+ years	Grass	physiological condition. The east crown is close to overhead cables.					
T027	English Oak	750	2	20	High	N7.5, E7.5, S7.5, W7.5	Early mature to mature Oak at the terminus of a vegetative row of	A2	Remove all Ivy and reinspect.			
		9	3		EM	High	trees, and adjacent a gated access					
Yes		254.5			40+ years	Dense undergrowth, Mixed soft/hard	between an arable field to the west					
						surface	prevents full assessment. Appears to be in good structural and physiological condition. A tree with material conservation value. Removal of the Ivy would assist future inspection.					

TreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T028	English Oak	680	16	6.5	High	N7, E7, S7, W7	Early mature to mature oak in a vegetative row of trees. Specimen is	A2	Remove all Ivy and reinspect.			
		8.16	3		EM	High	between an arable field to the west					
Yes		209.2			40+ years	Dense undergrowth, Mixed soft/bard	prevents full assessment. Appears					
			<u></u>	<u></u>	·	surface	to be in good structural and physiological condition. A tree with material conservation value. Removal of the Ivy would assist future inspection.					
T029	Fastigiate Cypress	160	(6	Low	N2.5, E2.5, S2.5, W2.5	Young to semi mature off-site Fastigiate Cypress beyond the	C1	No work required.	4		
		1.92	0.5		SM	High	boundary hedgerow. Limited access					
No		11.6			10+ years	Bare earth	unremarkable specimen of limited					
T030	Ash	210	5	.5	Moderate	N2, E2, S2, W2	Multi-stemmed Ash tree. Low value	C1	No work required.	4		
		2.52	1		Y	Moderate	have start to fuse together. Minor					
Yes		20			20+ years	Light undergrowth	deadwood present.					
T031	Ash	210	5	.5	Moderate	N2, E2, S2, W2	Multi-stemmed Ash tree. Low value and little merit. Minor deadwood	C1	No work required.	4		
		2.52	1		Y	Moderate	present.					
Yes		20			20+ years	Light undergrowth						
T032	Field Maple	540	ļ	9	Moderate	N3.5, E3.5, S3.5, W3.5	The tree is located in a hedgerow of trees which lines this portion of the	B1	No work required.	4		
		6.48	1		SM	Moderate	site. The tree has a multi-stemmed					
Yes		131.9			20+ years	Dense undergrowth	time of inspection. Minor deadwood.					
T033	Field Maple	380	1	8	Low	N3, E3, S3, W3	The tree is located in a hedgerow of trees which lines this portion of the	C1	No work required.	4		
		4.56	0.5		SM	Moderate	site. Area of dysfunction at the base					
Yes		65.3			10+ years	Dense undergrowth	appears to be stable at the time of inspection and is heavily sheltered					
							by neighbouring trees.					

TreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T034	English Oak	1330	2	:1	High	N8, E11.5, S11, W9	Unable to inspect the southern aspect of the base as dense	A1	No work required.	4		
		15	4.5		М	High	vegetation is present. The tree has					
Yes		706.9			40+ years	Dense undergrowth	spread. Deadwood is present with					
							typical to species. No significant					
T035	English Oak	800	1	4	Moderate	N5, E5, S5, W5	The location of this tree is not plotted	U	Monolith to 5 metres to retain	2		
		9.6	3.5		М	High	therefore has been plotted via GPS.		as an ecological leature.			
Yes		289.5			<10 years	Dense undergrowth	amount of deadwood throughout the					
							is a large area of dysfunction on the					
							ground level to approximately 3					
							metres, cracking visible. The inspection has been restricted due to					
	- F. F. A. I	000			15.1		the amount of Ivy present.					
1036	English Oak	800	1	0	Hign	N0, E5, S5, W0	included on topographical survey	A1	No work required.	4		
		9.6	3		M	High	therefore plotted indicative. The tree is beavily colonised by lyy which					
Yes		289.5			40+ years	Off-site/no access	extends from ground level into the					
							defects. Overall the tree appears to					
							confirmed.					
T037	Field Maple	400	8	В	Moderate	N4, E4, S4, W4	The tree is located area which extends along the boundary edge.	B1	No work required.	4		
		4.8	3.5		EM	Moderate	The main stem originates from a					
Yes		72.4			20+ years	Dense undergrowth	displaying a good amount of budding					
T038	Hawthorn	200	(6	Low	N2, E2, S2, W2	Unremarkable Hawthorn which is	C1	No work required.	4		
		2.4	1.5		EM	High	iocated in a low value nedgerow.					
Yes		18.1		L	20+ years	Dense undergrowth						

TreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown	Lowest	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T039	Field Maple	440	1	7	Moderate	N3, E3, S3, W2	The tree is located area which extends along the boundary edge.	B1	No work required.	4		
		5.28	3		SM	Moderate	Overall displaying a good amount of					
Yes		87.6			20+ years	Dense undergrowth	canopy. Multi-stemmed form. Unable					
T040	Field Maple	360	ę	9	Moderate	N3, E3, S3, W3	The tree is located area which extends along the boundary edge	B1	No work required.	4		
		4.32	3.5		EM	Moderate	Overall displaying a good amount of					
Yes		58.6			20+ years	Dense undergrowth	canopy. Multi-stemmed form. Unable to access main stems.					
T041	Field Maple	360	ę	9	Moderate	N3, E3, S3, W3	The tree is located area which extends along the boundary edge.	B1	No work required.	4		
		4.32	3.5		EM	Moderate	Overall displaying a good amount of					
Yes		58.6			20+ years	Dense undergrowth	canopy. Multi-stemmed form. Unable to access main stems.					
T042	Field Maple	250	ę	9	Moderate	N3, E3, S3, W3	The tree is located area which extends along the boundary edge.	B1	No work required.	4		
		3	3.5		EM	Moderate	Overall displaying a good amount of budding material throughout the					
Yes		28.3			20+ years	Dense undergrowth	canopy. Multi-stemmed form. Unable to access main stems.					
T043	Field Maple	250	ę	9	Moderate	N3, E3, S3, W3	The tree is located area which extends along the boundary edge.	B1	No work required.	4		
		3	3.5		EM	Moderate	Overall displaying a good amount of budding material throughout the					
Yes		28.3			20+ years	Dense undergrowth	canopy. Multi-stemmed form. Unable to access main stems.					
T044	Sycamore	220	(6	Low	N1, E2.5, S1, W1	Unremarkable tree, limited growing potential due to neighbouring tree.	C1	No work required.	4		
		2.64	1		Y	Moderate						
Yes		21.9			20+ years	Light undergrowth						
T045	Field Maple	380	8	8	Moderate	N2.5, E4, S3, W1.5	The tree is located behind an existing fence line. Appears to be in	B1	No work required.	4		
		4.56	1		EM	Moderate	a good physiological condition. Actively managed back from field					
Yes		65.3			20+ years	Light undergrowth	edge.					

TreeNo	Species	DBH	Hei	ght	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T046	Field Maple	450	1	4	Moderate	N2.5, E2.5, S2.5, W2 5	The tree is located behind an existing fence line Appears to be in	B1	No work required.	4		
		5.4	2.5		М	Moderate	a good physiological condition.					
Yes		91.6			20+ years	Grass						
T047	Leyland Cypress	430	1	1	Moderate	N2.5, E2.5, S2.5, W2.5	The tree is located behind an existing fence line. Appears to be in	B1	No work required.	4		
		5.16	1.5		EM	High	a good physiological condition.					
Yes		83.6			20+ years	Grass						
T048	White Willow	600	1	3	Moderate	N5, E5, S5, W5	The tree is located behind an existing fence line. Historic failure of	B1	No work required.	4		
		7.2	1		М	High	a major limb. Smaller diameter					
Yes		162.9			20+ years	Light undergrowth	approximately 1 metre.					
T049	Cherry Plum	250	5	.5	Moderate	N3, E3, S3, W3	The main stem is located behind a	C1	No work required.	4		
		3	1.8		SM	Moderate	the main stem. The tree appears to					
Yes		28.3			20+ years	Off-site/no access	be in a good condition however this can not be confirmed.					
T050	Cherry Plum	250	5.	.5	Moderate	N3, E3, S3, W3	The main stem is located behind a hedgerow therefore unable to see	C1	No work required.	4		
		3	1.8		SM	Moderate	the main stem. The tree appears to					
Yes		28.3			20+ years	Off-site/no access	can not be confirmed.					
T051	Cherry Plum	250	5.	.5	Moderate	N3, E3, S3, W3	The main stem is located behind a hedgerow therefore unable to see	C1	No work required.	4		
		3	1.8		SM	Moderate	the main stem. The tree appears to					
Yes		28.3			20+ years	Off-site/no access	can not be confirmed.					
T052	English Oak	2000	2	1	High	N10, E10, S10, W10	Huge mature Oak within the fence line at the boundary of an amenity	A2	No work required.	4		
		15	2.5		М	High	grass area and the highway. Limited					
		706.9			40+ years	Mixed soft/hard surface	full assessment. Appears to be of good structural and physiological					
							condition. A fine specimen of high visual amenity. A tree with material conservation value.					

TreeNo	Species	DBH	He	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T053	Sycamore	270	1′	1.5	Moderate	N4, E4, S4, W4	Semi mature Sycamore of good structural and physiological	B1	No work required.	4		
		3.24	0.5		SM	Moderate	condition. It is located in an unused					
Yes		33			40+ years	Bare earth	4.4 metres from the highway to the					
							east and 4.6 metres north of a drainage ditch. A tree of moderate individual quality.					
T054	Sycamore	190	9	.5	Moderate	N3, E2.5, S1, W3	Semi mature Sycamore of good structural and physiological	C1	No work required.	4		
		2.28	0.5		SM	Moderate	condition. The crown is suppressed					
Yes		16.3			40+ years	Bare earth	south. It is located in an unused					
				•			3.3 metres from the highway to the east. An unremarkable specimen of limited merit.					
T055	Sycamore	410	12	2.5	Moderate	N4, E4, S4, W4	Semi mature twin stemmed Sycamore near the highway verge of	C1	No work required.	4		
		4.92	3		SM	Moderate	Tuddenham Road and at the edge of					
Yes		76			20+ years	Dense undergrowth	bramble. There is a low limb on the					
							west side, taking form as a secondary stem. Fair to good structural condition. Fair to poor physiological condition evidenced by poor annual shoot extension growth for the species. An unremarkable specimen of limited merit.					

TreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T056	English Oak	1800	12	2.5	High	N6.5, E7.5, S10, W5	Mature, possibly a veteran or ancient tree at the highway verge of	A3	Remove Ivy and Re-Inspect	2		
		15	3.5		V	High	Tuddenham Road. Dense Ivy					
Yes		706.9			40+ years	Mixed soft/hard surface	stem is wide at approximately					
							Given the scale of the crown and the squat appearance, it is likely that the original stem above the union has historically failed but the tree survived and has formed a new crown. Through the Ivy, some over wintering fungal brackets can be observed on a historic wound at 1.2 metres on the west side. To provide a more detailed assessment, it is recommended that the Ivy is stripped and the specimen re- inspected					
T057	Sycamore	350	11	.5	Moderate	N2.5, E3.5, S3.5, W3	Multi-stemmed semi mature	C1	No work required.	4		
		4.2	4		SM	Moderate	Tuddenham Road. Barbed wire has					
Yes		55.4			10+ years	Dense undergrowth, Mixed soft/hard	at 0.75 metres is bark included with					
						surface	strengthening. Its sheltered location and narrow upright form have likely not generated the stimulus to begin the process of transformation of the union. The crown on the north side is suppressed by the large adjacent Oak. A tree of low individual quality. It's likely a lapsed former hedgerow tree.					
T058	Sycamore	250	1	2	Moderate	N3, E3, S3.5, W3	Semi mature multi-stemmed Sycamore near the highway verge of	C1	No work required.	4		
		3	3		SM	Moderate	Tuddenham Road and at the edge of an impenetrable mass of Elder and					
Yes		28.3			10+ years	Dense undergrowth, Mixed soft/hard surface	bramble. Fair to good structural condition. Fair to poor physiological condition evidenced by poor annual shoot extension growth for the species. An unremarkable specimen of limited merit.					

TreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown	Lowest	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T059	Sycamore	210	6	.5	Low	N2.5, E2.5, S2.5, W2.5	Coppice Sycamore. Unremarkable specimen of limited merit.	C2	No work required.	4		
		2.52	0		SM	Moderate						
Yes		20			40+ years	Light undergrowth						
T060	Norway Maple	270	12	2.5	Moderate	N5.5, E5.5, S5.5, W5.5	Off-site semi mature Norway Maple. Limited access prevents full	B2	No work required.	4		
		3.24	1.5		SM	Moderate	assessment. All comments are					
No		33			40+ years	Light undergrowth	observed from the site. Good					
		1					structural and physiological condition. A tree of moderate to high quality.		1			
T061	Sycamore	630	16	6.5	Moderate	N5.5, E7, S7.5, W6.5	Early mature twin stemmed Sycamore on the steep eastern bank	C2	Coppice.			
		7.56	1		EM	Moderate	of a drainage ditch between an					
Yes		179.6			10+ years	Light undergrowth	allotment site. Steep topography and					
							multiple badger setts around the trees limits full inspection. The two living stems are the only survivors from its historic coppicing, with other stems having failed close to ground level, leaving a huge open wound in a large stump. The southern stem has hockey stick growth, bending away from the stump where the former stems were and back towards a mass on roots visible on the east side of the bank. The northern stems twists and appears to feature a helical wound, though it is difficult to see through the Ivy without being able to get close to the tree. The physiological condition of the northern stem is poorer than the southern. Fair to poor structural condition and fair physiological condition. Consider coppicing.					

TreeNo	Species	DBH	Hei	ight	Visual	Crown Spread	Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T062	Sycamore	610	1	7	Moderate	N3.5, E5, S6.5, W6	Early mature twin stemmed Sycamore on the steep eastern bank	C2	No work required.	4		
		7.32	2		EM	Moderate	of a drainage ditch between an					
Yes		168.3			10+ years	Light undergrowth	allotment site. The dominant stem					
							initially leans west before correcting					
							full inspection. Fair to good structural					
							condition and fair physiological					
							growth is poorer than would be					
							expected for the species. A sucker					
							stem. This, along with the other tall					
							trees along the allotment boundary, are likely remnants of a historic					
							hedgerow.					
T063	Sycamore	310	16	6.5	Low	N3, E4.5, S2, W2.5	Semi mature stem, which is the only surviving remnant of a former multi- stemmed lapsed coppice. All the other stems have failed near the base. It is located on the steep	C2	No work required.	4		
		3.72	2		SM	Moderate						
Yes		43.5			10+ years	Light undergrowth						
							eastern bank of a drainage ditch					
							and an allotment site. Narrow crown					
							displaying poor physiological					
							shoot extension growth. The					
							specimen may endure, or may					
							visit.					
T064	Sycamore	660	1	7	Moderate	N8, E8, S8, W8	Mature single stemmed Sycamore on the steep eastern bank of a drainage ditch between an unused parcel of land and an allotment site. h Dense Ivy coverage limits full	C1	Remove all Ivy and reinspect.	2		
		7.92	3		М	Moderate						
Yes		197.1			10+ years	Dense undergrowth						
LL			1	1			inspection. The crown is broad spreading with many extended		1			-1
							lateral limbs. There are snapped and					
							hanging limbs caught within the union of other limbs and within the					
							Ivy. Due to the Ivy, it is not possible					
							to make any detailed assessment of the crown structure. Physiological					
							condition is fair.					

TreeNo	eeNo Species		DBH Height Visual Crown Spread Problems / Comments	BS	Work Required (TS)	Priority	Work Required (AIA)	Priority				
		Min Dist	Crown Base	Lowest Branch	Age	Water Demand		Cat		(TS)		(AIA)
On site		RPA (m²)	Aspect	Aspect	SULE	Ground Cover						
T065	Pear Sp	680	1	5.5	Moderate	N5, E6, S2.5, W5	Mature Pear tree on the east bank of a drainage ditch between an unused	C1	Undertake decay analysis (Picus Tomograph/Micro-drill).	1		
		8.16	2.5		М	Low	parcel of land and an off-site					
Yes		209.2			10+ years	Light undergrowth	south east. There is a large open					
							ground level to 1.6 metres, which					
							appears to extend into gradually					
							thick rib of reaction wood on the right					
							side of the wound. The structural					
							condition is unclear and should be confirmed.					

Appendix C

Schedule of Works - Irrespective of Development

SCHEDULE OF WORK IRRESPECTIVE OF DEVELOPMENT

Land at Humber Doucy Lane, Ipswich,

Surveyed By: Alex Garnham Surveyed: 20/09/2023 Managed By: Alex Garnham

Tree No.	Species	Work required	Priority
A002	English Oak, Walnut	Inform landowner of the Acute Oak Decline and suggest felling of infected trees as a matter of urgency.	1
T014	Ash	Cut to leave a monolith/habitat pole.	1
T065	Pear Sp	Undertake decay analysis (Picus Tomograph/Micro-drill).	1
G004	English Oak	Remove major deadwood.	2
T011	Ash	Cut to leave a monolith/habitat pole.	2
T018	Ash	Undertake aerial inspection. Undertake decay analysis (Picus Tomograph/Resi Micro-d	rill). 2
T035	English Oak	Monolith to 5 metres to retain as an ecological feature.	2
T056	English Oak	Remove Ivy and Re-Inspect	2
T064	Sycamore	Remove all Ivy and reinspect.	2
G003	Austrian Pine	Recommend to the landowner that the specimen featuring woodpecker holes is subject a climbing inspection.	: to 3
G006	English Elm, Field Maple	Continue annual maintenance.	3
G009	Cherry Plum	Coppice.	3
H001	Beech	Continue annual maintenance.	3
H002	English Elm, Hawthorn, Field Maple, Sycamore, Ash	Continue annual maintenance.	3
H003	Hawthorn, Wych Elm	Continue annual maintenance.	3
H004	Blackthorn, Hawthorn, English Elm, Field Maple	Continue annual maintenance.	3
H005	Blackthorn, Hawthorn, English Elm, Field Maple	Continue annual maintenance.	3
H006	English Elm	Continue annual maintenance.	3
H007	Hawthorn	Continue annual maintenance.	3
H017	Field Maple, Hawthorn, English Elm, Dog Rose	Continue annual maintenance.	3
T003	Beech	Recommend the landowner keeps the tree under supervision to check the quality of the foliage next year.	÷ 3
Т004	Unknown	Recommend the landowner fells the tree or reduces it to a habitat stump.	3
T007	Sycamore	Remove major deadwood.	3
T017	Ash	Coppice.	3
T021	Ash	Remove all Ivy and reinspect.	3
T022	English Oak	Remove all Ivy and reinspect.	3

Tree No.	Species	Work required	Priority
T023	English Oak	Remove all Ivy and reinspect.	3
T026	Ash	Inform landowner of the Crown being close to overhead cables.	3

Schedule of Enhanced Monitoring

Land at Humber Doucy Lane, Ipswich,

Tree No.	Species	Work required	Priority
G004	English Oak	Monitor annually (poor vitality and retrenchment).	2
T019	English Oak	Monitor annually (shoot tip dieback).	3
T023	English Oak	Monitor annually (shoot tip dieback).	3

Appendix D

Preliminary Schedule of Works to Allow Development

SCHEDULE OF WORKS (AIA)

Land at Humber Doucy Lane, Ipswich,

Tree No.	Species	Work required	Priority
A004	Ash, Hawthorn, English Elm	Fell portion to allow development as shown on drawing 10490-D-AIA	0
A010	Ash, English Oak, Hornbeam, Hawthorn, English Elm	Fell portion to allow development as shown on drawing 10490-D-AIA	0
H006	English Elm	Fell portion to allow development as shown on drawing 10490-D-AIA	0
H008	Elm Spp, Hawthorn, Field Maple	Fell portion to allow development as shown on drawing 10490-D-AIA	0
H009	Field Maple, English Elm	Fell portion to allow development as shown on drawing 10490-D-AIA	0
H010	English Elm, Hawthorn	Fell portion to allow development as shown on drawing 10490-D-AIA	0
H012	Hawthorn, Walnut, Field Maple	Fell portion to allow development as shown on drawing 10490-D-AIA	0
H017	Field Maple, Hawthorn, English Elm, Dog Rose	Fell two portions to allow development as shown on drawing 10490-D-AIA	0

Appendix E

Explanatory Notes

Explanatory Notes





Categories

Below is an explanation of the categories used in the attached Tree Survey.

- No Identifies the tree on the drawing.
- **Species** Common names are given to aid understanding for the wider audience.

BS 5837Using this assessment (BS 5837:2012, Table 1), trees can be dividedMaininto one of the following simplified categories, and are differentiated by
cross-hatching and by colour on the attached drawing:

Category A - Those of high quality with an estimated remaining life expectancy of at least 40 years;

Category B - Those of moderate quality with an estimated remaining life expectancy of at least 20 years;

Category C - Those of low quality with an estimated remaining life expectancy of at least 10 years, or young trees with a stem diameter below 150 mm;

Category U - Those trees in such condition that they cannot realistically be retained as living trees in the context of the current land use for longer than 10 years.

BS 5837 Table 1 of BS 5837:2012 also requires a sub category to be applied to the A, B, C, and U assessments. This allows for a further understanding of

Category the determining classification as follows:

Sub Category 1 - Mainly arboricultural qualities;

Sub Category 2 - Mainly landscape qualities;

Sub Category 3 - Mainly cultural values, including conservation .

Please note that a specimen or landscape feature may fulfil the requirements of more than one Sub Category.

DBH Diameter of main stem in millimetres at 1.5 metres from ground level.

(mm) Where the tree is a multi-stem, the diameter is calculated in accordance with item 4.6.1 of BS 5837:2012.

Age Recorded as one of seven categories:

Y Young. Recently planted or establishing tree that could be transplanted without specialist equipment, i.e. less than 150 mm DBH.

S/M Semi-mature. An established tree, but one which has not reached its prospective ultimate height.

E/M Early-mature. A tree that is reaching its ultimate potential height, whose growth rate is slowing down but if healthy, will still increase in stem diameter and crown spread.

M Mature. A mature specimen with limited potential for any significant increase in size, even if healthy.

O/M Over-mature. A senescent or moribund specimen with a limited safe useful life expectancy. Possibly also containing sufficient structural defects with attendant safety and/or duty of care implications.



D Dead.

Height Recorded in metres, measured from the base of the tree.

- **Crown Base** Recorded in metres, the distance from ground and aspect of the lowest branch material.
- **Lowest Branch** Recorded in metres, the distance from ground and aspect of the emergence point of the lowest significant branch.
- **Life Expectancy** Relates to the prospective life expectancy of the tree and is given as 4 categories:
 - 1 = 40 years+;
 - 2 = 20 years+;
 - 3 = 10 years+;
 - 4 = less than 10 years.

Crown Spread Indicates the radius of the crown from the base of the tree in each of the northern, eastern, southern and western aspects.

- **Minimum Distance** This is a distance equal to 12 times the diameter of the tree measured at 1.5 metres above ground level for single stemmed trees and 12 times the average diameter of the tree measured at 1.5 metres above ground level tree for multi stemmed specimens. (BS 5837:2012, section 4.6).
- **RPA** This is the Root Protection Area, measured in square metres and defined in BS5837:2012 as "a layout design tool indicating the minimum area around a tree deemed to contain sufficient roots and rooting volume to maintain the tree's viability, and where the protection of the roots and soil structure is treated as a priority". The RPA is shown on the drawing.. Ideally this is an area around the tree that must be kept clear of construction, level changes of construction operations. Some methods of construction can be carried out within the RPA of a retained tree but only if approved by the Local Planning Authority's tree officer.
- Water DemandThis gives the water demand of the species of tree when mature, as given in
the NHBC Standards Chapter 4.2 "Building Near Trees".

Visual Amenity Concerns the planning and landscape contribution to the development site made by the tree, hedge or tree group, in terms of its amenity value and prominence on the skyline along with functional criteria such as the screening value, shelter provision and wildlife significance. The usual definitions are as follows:

- Low An inconsequential landscape feature.
- Moderate Of some note within the immediate vicinity, but not significant in the wider context.
- High Item of high visual importance.

Problems/May include general comments about growth characteristic, how it isCommentsaffected by other trees and any previous surgery work; also, specific
problems such as deadwood, pests, diseases, broken limbs, etc.

Work Required
(TS)Identifies the necessary tree work to mitigate anticipated problems and deal
with existing problems identified in the "Problems/comments" category.





Work Required (AIA)	Identifies the tree work specifically necessary to allow a proposed development to proceed.
Priority	This gives a priority rating to each tree allowing the client to prioritise necessary tree works identified within the Tree Survey.
	1 Urgent – works required immediately;
	2 Works required within 6 months;
	3 Works required within 1 year;
	4 Re-inspect in 12 months,
	0 Remedial works as part of implementation of planning consent.



- Access Facilitation Pruning One-off tree pruning operation, the nature and effects of which are without significant adverse impact on tree physiology or amenity value, which is directly necessary to provide access for operations on site.
- Arboricultural Method Statement Methodology for the implementation of any aspect of development that is within the root protection area, or has the potential to result in loss of or damage to a tree to be retained.
- Arboriculturist Person who has, through relevant education, training and experience, gained expertise in the field of trees in relation to construction.
- **Competent Person** Person who has training and experience relevant to the matter being addressed and an understanding of the requirements of the particular task being approached. *NOTE a competent person is expected to be able to advise on the best means by which the recommendations of this British Standard may be implemented.*
- ConstructionSite-based operations with the potential to affect existing
trees.

Construction Exclusion Zone Area based on the root protection area from which access is prohibited for the duration of a project.

- **Root Protection Area (RPA)** Layout design tool indicating the minimum area around a tree deemed to contain sufficient roots and rooting volume to maintain the tree's viability, and where the protection of the roots and soil structure is treated as a priority.
- Service Any above or below ground structure or apparatus required for utility provision.

NOTE - examples include drainage, gas supplies, ground source heat pumps, CCTV and satellite communications.

- StemPrincipal above ground structural component(s) of a tree that
supports its branches.
- StructureManufactured object, such as a building, carriageway, path,
wall, service run, and built or excavated earthwork.

Tree Protection PlanScale drawing, informed by descriptive text where necessary,
based upon the finalized proposals, showing trees for
retention and illustrating the tree and landscape protection
measures.

Veteran TreeTree that, by recognized criteria, shows features of biological,
cultural or aesthetic value that are characteristic of, but not
exclusive to, individuals surviving beyond the typical age
range for the species concerned.NOTE - these characteristics might typically include a large
girth, signs of crown retrenchment and hollowing of the stem.



Appendix F

Tree Preservation Order Enquiry/Response



Tree Preservation Order / Conservation Area Online Mapping Extract







Appendix G

Advisory Information & Sample Specifications



1. BS 5837:2012 Figure 1 - Flow Chart – Design and Construction & Tree Care

** See Commentary on Clause 6.

	European Protected Species and woodlar Complete all sections of the Ch	i d operati ecklist	ons. (V4)
		×	
	Checklist		Details
1	Are you within, or close to, the known mapped range of any of the protected species OTHER THAN BATS which are potentially everywhere? Tick any that apply. See distribution maps in the Good Practice Guidance for each species -	YES NO	Name of Wood:
	Dormice Otters Great crested newts Sand lizards Smooth snakes		Grid Reference:
2	Does your wood contain any of the following habitats? Tick any that apply. Old trees with holes and crevices which might be used bats Species rich scrub/coppice, early growth stage plantations and forest interfaces Rivers on which otters might be found Ponds which might be occupied by great crested newts Open areas on heathy soils	YES NO	Area: (ha) Date of Assessment:
3	Have any of the protected species been recorded in this wood or on adjoining sites? Tick any that apply. Indicate which sources of information you have checked: National Biodiversity Network (<u>www.nbn.org.uk</u>) Local Biological Records Centre Local Wildlife Trust	YES NO	Name of Assessor:
4	Other Specify Other: Have your inspections or any expert surveys found any of the following signs or evidence? Tick any that apply. Signs (e.g. otter spraint, nuts gnawed by dornice, leaves folded by newts) Sightings (or echo-location) Potential breeding or roosting sites (e.g. veteran trees, old trees with crevices, riverside hollow trees, ponds, timber stacks, large fallen deadwood) Confirmed breeding or roosting sites (i.e. evidence of sites actually being used) Details:	YES NO	
CHECK	If you have answered NO to ALL of the above then only bats need to be considered in your operations. If you have answered YES to any of the above then the species concerned must be considered as well as bats.	YES	Notes
5	(or likely to be found in your wood) or can the operations be modified to do so? Details: Use reverse of form to expand as required:	NO Y	ections 6 and 7 below ou will need to obtain a licence BEFORE arrying out the work (see EPS Licence pplication Forms and Notes)
6	Whether or not a licence is required Has the information been communicated to operators (including the location of breeding sites and sensitive areas)? Tick any that apply. Included in documentation (e.g. contract, letter of instruction, site assessment or other management plan) Shown to operators and/or their supervisor Marked with paint or hazard tape Shown on the site plan Other means:	YES NO Yi te	ou may commit an offence if you do not Il your operators about the protected becies in your wood.
7	Have arrangements for supervision been made to ensure Good Practice guidance is complied with during the operations? <i>Details</i> :	YES NO Yi ta	ou may commit an offence if you do not ike steps to ensure that your operators omply with the Good Practice guidance.

3. BS 5837:2012 Figure 2: Default specification for protective barrier



Key

- 1 Standard scaffold pole
- 2 Heavy gauge 2m tall galvanised tube and welded mesh infill panels
- 3 Panels secured to uprights and cross-members with wire ties
- 4 Ground level
- 5 Uprights driven into the ground until secure (minimum depth 0.6m
- 6 Standard scaffold clamps

4. BS 5837:2012 Figure 3: Examples of above-ground stabilizing systems



a) Stabilizer strut with base plate secured with ground pins



b) Stabilizer strut mounted on block tray

Appendix H

Land Use Parameter Plan – PRP drawing no. HDL-PRP-XX-XX-DR-A-08201 Rev P01

Access and Vehicular Movement Parameter Plan – PRP drawing no. HDL-PRP-XX-XX-DR-A-08203 Rev P02

Pedestrian Movement Parameter Plan – PRP drawing no. HDL-PRP-XX-XX-DR-A-08205 Rev P03

Cycle Movement Parameter Plan – PRP drawing no. HDL-PRP-XX-XX-DR-A-08206 Rev P02


the project must be read in conjunction with the Designer's Hazard and Environment Assessment Record. All intellectual property rights reserved All intellectual property rights reserved.



before proceeding with the works. Where Do not scale drawing. Figured dimension CDM REGULATIONS 2015. All current draw Hazard and Environment Assessment Red All intellectual property rights reserved.



*Note:

1) OS base has been added to include the approved layout to Westerfield House Care Home extension, for context

2) The precise/detailed boundaries of development parcels will be set at Reserved Matters stage

3) The precise arrangement of the mixed use parcel will be resolved at the Reserved Matters stage

S2

Drawn OI Checked RP Date 09/02

 Date
 09/02/24

 Scale @ A1
 1:2500

The contractor is responsible for checking dimensions, tolerances and references. Any discrepancy to be verified with the Architect before proceeding with the works. Where an item is covered by drawings to different scales the larger scale drawing is to be worked to. Do not scale drawing. Figured dimensions to be worked to in all cases.

CDM REGULATIONS 2015. All current drawings and specifications for the project must be read in conjunction with the Designer's Hazard and Environment Assessment Record.

----- Outline application boundary

Development parcel for residential uses* (2)

Mixed use development parcel* (2)

Public open space inclusive of existing vegetation and ancillary infrastructure (i.e., drainage, access roads, pedestrian and cycle routes, local green spaces, play and recreation spaces)

HUMBER DOUCY LANE

HDL-PRP-XX-XX-DR-A-08201 REV P01



Parameter Plan: Land Use



CDM REGULATIONS 2015 All current drawings and specifications for

the project must be read in conjunction with the Designer's Hazard and Environment Assessment Record. All intellectual property rights reserved All intellectual property rights reserved.



All intellectual property rights reserved.



Key

Note:

1) OS base has been added to include the approved layout to Westerfield House Care Home extension, for context

OI Checked RP Date

Drawn

21/02/24 Scale @ A1 1:2500

The contractor is responsible for checking dimensions, tolerances and references. Any discrepancy to be verified with the Architect before proceeding with the works. Where an item is covered by drawings to different scales the larger scale drawing is to be worked to. Do not scale drawing. Figured dimensions to be worked to in all cases.

CDM REGULATIONS 2015. All current drawings and specifications for the project must be read in conjunction with the Designer's Hazard and Environment Assessment Record.

Outline application boundary

Point of vehicular access to the site

Spine road - indicative main vehicular route

Indicative additional main vehicular circulation route

Indicative bus gate location

■ ■ → Dedicated bus lane (no car movement)

HUMBER DOUCY LANE



HDL-PRP-XX-XX-DR-A-08203 REV P02





CDM REGULATIONS 2015 All current drawings and specifications for

the project must be read in conjunction with the Designer's Hazard and Environment Assessment Record. All intellectual property rights reserved All intellectual property rights reserved.



Key

 \bigcirc

 \bigcirc



1) OS base has been added to include the approved layout to Westerfield House Care Home extension, for context



Drawn Ol Checked RP Date 19/02/24 Scale @ A1 1:2500

The contractor is responsible for checking dimensions, tolerances and references. Any discrepancy to be verified with the Architect before proceeding with the works. Where an item is covered by drawings to different scales the larger scale drawing is to be worked to. Do not scale drawing. Figured dimensions to be worked to in all cases.

CDM REGULATIONS 2015. All current drawings and specifications for the project must be read in conjunction with the Designer's Hazard and Environment Assessment Record. All intellectual property rights reserved.

----- Outline application boundary

Pedestrian path within the Green Trail

Pedestrian route along the Spine Road

🛑 🔶 Secondary pedestrian links

•••••• Public Right of Way within the site

---- Public Right of Way outside the site

🗕 🔶 Existing Quiet Lane

Proposed points of connection to the surrounding area

Existing points of connection to the public rights of way to be retained

HUMBER DOUCY LANE

HDL-PRP-XX-XX-DR-A-08205 REV P03





CDM REGULATIONS 2015 All current drawings and specifications for

the project must be read in conjunction with the Designer's Hazard and Environment Assessment Record. All intellectual property rights reserved All intellectual property rights reserved.







Note:

1) OS base has been added to include the approved layout to Westerfield House Care Home extension, for context



Drawn Checked RP Date

23/02/24 Scale @ A1 1:2500

OI

The contractor is responsible for checking dimensions, tolerances and references. Any discrepancy to be verified with the Architect before proceeding with the works. Where an item is covered by drawings to different scales the larger scale drawing is to be worked to. Do not scale drawing. Figured dimensions to be worked to in all cases.

CDM REGULATIONS 2015. All current drawings and specifications for the project must be read in conjunction with the Designer's Hazard and Environment Assessment Record.

Outline application boundary

Proposed dedicated cycle lanes

Proposed main informal cycle routes

Proposed locations of primary cycle access

•••••• Public Right of Way within the site

---- Public Right of Way outside the site

HUMBER DOUCY LANE

HDL-PRP-XX-XX-DR-A-08206 REV P02



Appendix I

Haydens Drawing

- Arboricultural Impact Assessments
 - Arboricultural Method Statements
 - Tree Constraints Plans
 - Arboricultural Feasibility Studies
 - Shade Analysis •
 - Picus Tomography
- Arboricultural Consultancy for Local Planning Authority
 - Quantified Tree Risk Assessment •
 - Health & Safety Audits for Tree Stocks
 - Tree Stock Survey and Management
 - Mortgage and Insurance Reports
 - Subsidence Reports •
 - Woodland Management Plans
 - Project Management
 - Ecological Surveys •

Telephone 01284 765391 Email

info@treesurveys.co.uk

Website www.treesurveys.co.uk 5 Moseley's Farm Business Centre Fornham All Saints Bury St Edmunds Suffolk IP28 6JY