

North Wall Toe Piling Phase 2

Southwold, Suffolk

Update – week ending 27th June 2025

Following on from our most recent updates, please find below some additional information about the works progress. Please do get in touch if you have any concerns or need further information.

- Concrete works have been completed. This involved pouring concrete into the gap between the existing and new steel sheet piles. Any voids under the sloping slab between the sea wall and steel sheet piles have also been filled.
- Work to cut the new steel sheet piles to the same level as the existing steel sheet piles has started.

Works taking place from Monday 30th June:

- Work to cut the new steel sheet piles to the same level as the existing steel sheet piles will continue.

Thank you for your patience while these works are taking place. Please continue to follow the traffic management system in the car park.

Photos below showing the steel sheet piles when they were installed and the piles that have been cut so far.



Contact us

Coastal Management service, Riverside, 4 Canning Road, Lowestoft, NR33 0EQ

If you would like this factsheet in another format, please let us know by emailing:

coastalmanagement@eastsuffolk.gov.uk

Follow us on social media

X: @EastSuffolk

Facebook: @EastSuffolkCouncil

Instagram: @eastsuffolkcouncil

www.eastsuffolk.gov.uk/southwold-sea-wall-repair